

Agreement No!- 03/MRD/2019-20 (Below
-0.017)

Agreement value: 45724220.00

Schedule XLV Form No. 134.

PWD Road Khasegpur taluqa (Rajasa
Palab) Chatter Dovers road upto PWD
road under 2014. **DIVISION**

Date of commencement: 08-11-2019. **SUB-DIVISION**

Date of completion:- 07-08-2020.

Measurement Book

अशोक कुमार सिंह

M.R No!- 2080.

1st am Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work → Maintenance of road					
from " PWD Road Khazipur-					
Taraipur (Rajia Rani Talab)					
to Chhatta Block Road.					
up to PWD Road. under					
MR- 3056 Head of year					
2019-20.					
Agreement No 03 MBD/2019-2020.					
Agency → Ashok Kr Singh.					
Date of commencement 08/11/2019.					
Date of completion 07/08/2020.					
Rate → 0.05 % Below.					
Date of entry of measurement Abstract 17/03/2020.					
ABSTRACT OF COST					
①/1 cleaning and grubbing					
of road land.					
Qty vide estimate ①/1 page					
① MB No.					
= 1.125 Hectors					
CB 47456 = 20/Hector Rs 53388=00					
②/3 forming granular sub base en					
Qty vide estimate ②/3 page					
① MB No.					
= 210.370 M ³					
Continuation → 375,779=00					
CB 1786 = 28/173					
Co Rs 429167=00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			P.F. Ls	2.14	56.217=00
⑪/15	S/F N of 4th floor				
	boards of MR-354 head				
Qty	vide estimate ②/15				
	Page ⑩ MB No				
	= 214.5				
	C/L 9144 = 21/each → 18,288=00				
⑫/21	Road marking lot applied				
	thermo plastic compound				
	on both sides B.T. portion				
Qty	vide estimate ④/21 Page				
	⑩ MB No				
	= 1000.0 M ²				
	C/L 734 = 94/M ² → 734,940=00				
⑬/22	Road marking lot				
	applied thermo plastic				
	Compound on both sides				
	CCP portion do.				
Qty	vide estimate ③/22				
	Page ⑩ MB No				
	= 500.0 M ²				
	C/L 800 = 70/M ² → 400,350=00				
	C/L 226,09,795=00				
Deduction 0.05% Below as per agreement					11,305=00
Total					2,25,98,490=00
C/P					
17/03/2020					
checked					
S. K. 17.03.2020					
A.C.					
17/03/2020					
J.E.					

Sch. XIV-F-III NO. 134					
Particulars	Details of actual measurement				Co of area
	No.	L.	B.	D.	
<u>Deduction Details of</u>					
<u>Rozakht</u>					
Rozakht 5.12 = 310762.00					
Rozakht = 320846.00					

<u>Memo of payment for</u>					
<u>Iskondole bill.</u>					
S.D. @ 5%				1129925	00
P.T @ 1%				225985	00
L.Cem @ 1%				225985	00
C.CST @ 1%				225985	00
S.CST @ 1%				225985	00
Rozakht (S#)				310762	00
Rozakht				320846	00
5% chesque				1993303	00
Grand total				22598490	00

EXECUTIVE ENGINEER
R.W.D. WORKS DIVISION

Khafagpur-Takpur (Mungli)

21/03/2020

21/03/2020

Continuation
passed for 21/03/2020
for 20 lakh and 20 thousand
four hundred and fifty rupees only