

KARAI TO KARAI BIND TOLA [MMGSY(S.C.)]

Rahit Kumar

Schedule XLV-Form No. 134

SHEIKH PURA

DIVISION

SHEIKHPURA

SUB-DIVISION

1246

Measurement Book

Particulars	Details of actual measurement				Contents of area										
	No.	L.	B.	D.											
Name of work -		Const & Maintenance of													
		road and C.D. works from													
		Kare to Kare Bina Tola under													
		Head mmsy (sq).													
Agency -	Sri Rohit Kumar s/o Sri														
	Biswadev Kumar, Dist - Barsha														
	P.O. Ghuskhuri Dist - Sheikhpora.														
Aggr. No -	30 (SBD) / 2018-19														
Aggr. Value -	Comp. 34,66,602 = ₹														
	Borrow for 1,01,085 = ₹														
	Total ₹ 35,67,687 = ₹														
Date of Commencement -	01.10.2018														
Date of measurement - 24.07.19															
① Const of G.S.B. (Gr-1) by															
providing well graded materials															
--- all Comp.															
For widening															
Side - $1 \times 23 \times 20.7m \times 0.375m \times 0.10m = 17.25m^3$															
② P/s heavy spreading &															
Compacting WBM Gr-3 --- all															
Comp.															
$1 \times 15 \times 20.7m \times 0.375m \times 0.075m = 9.6m^3$															
③ Const of Subgrade and earthwork															
Shoulder with approved material															
obtained from borrow pit															
width 1000 mm / 1m															

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.L.	R.		37,48,132~ 37,87,736~
Less	10%	(17)			3,74,814~ 3,78,774~
(As per agreement)					/
			R.		34,08,962~ 33,73,323~
Paid vide yr. No. 19					
Dated. 29.03.19				1-4	30,00,000~
			R.		4,08,962~
					Net Payable 3,73,323~
<i>Sd/-</i> 29.07.19					

Material statements (for 2nd on etc)

1. Earth	-	339.19 m ³
2. stone mch	-	26.31 m ³
3. Moorum / sand	-	6.61 m ³
4. Screening materials	-	2.16 m ³
5. Bricks	-	18519 Nos
6. C. sand	-	12.00 m ³

construction works is Completed

on 29.07.19 as per estimate as per Site Condition.

Five years maintenance will start

from 30.07.19 to 29.07.24, No

dues against 1st work against 1st

Contractor

Continuation