

RURAL WORKS DEPARTMENT, GOVT. OF BIHAR

Civil Works Pendency Index (CWPI)																
							P1-AA to TS (Weightage -10)						P2- TS to NIT-P (Weightage-15)			
S. No.	Name of the District	Name of the Scheme	Schemes	Division Name	Block Name	Contact details of the Concerned Official (EE,AE and JE name with Contact Number)	Date of Administrative Approval (AA) (A)	Administrative Approval Amount (in lakh)	Date of Technical Sanction (TS) (B)	Allowed time between AA and TS as per the set target (In Days)	Actual time taken (No. of days) (X) (B-A) i.e. C	Reason of delay	Date of Notice Invinting Tender Publication (NIT-P) (D)	Allowed time between TS and NIT-P as per the set target (In Days)	Actual time taken (No. of days) (X) (D-B) i.e.E	Reason of delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
35	Nalanda	Gaibi-Peshaur Road to Uttarnawan	MMGSY[SC]	BiharSharif	Rahui	EE-Anish Kumar Singh M-8986915070 AE-Sameer Srivastava M-8840127109 JE-Subash Chandra Verma M-8789615455	01-04-2022 Revised AA	121.95	02.05.2022 Revised TS	45	32		04-05-2022	10	2	
36	Nalanda	Gaibi-Peshaur Road to Uttarnawan	MMGSY[SC]	BiharSharif	Rahui	EE-Anish Kumar Singh M-8986915070 AE-Sameer Srivastava M-8840127109 JE-Subash Chandra Verma M-8789615455	01-04-2022 Revised AA	121.95	02.05.2022 Revised TS	45	32		04-05-2022	10	2	

31-07-2023

												vuqyXud-1				
P3- NIT-P to TF (Weightage-10)				P4- TF to Ag. (Weightage-20)				P5- Spillage beyond completion time ( Agreement to Completion) (Weightage-15)				P6-Measurement Booking (MB) (Weightage-30)				Overall Remarks
Date of Tender Finalization (TF) (F)	Total Allowed time as per set target (No. of days)	Actual time taken (No. of days) (F-D) i.e. G	Reason of delay	Date of Agreement (Ag.) (H)	Total Allowed time as per set target (No. of days) (H-F) i.e. I	Actual time taken (No. of days) (H-F) i.e. I	Reason of delay	Set Target Date of completion as per agreement (Com.) (J)	Tentative Completion Date (K)	Spillage (No. of days) (K-J) i.e. L	Reason of delay	Agreement Amount (In Rs. Lakhs) (M)	Cumulative MB Booked till date (In Rs. Lakhs) (N)	% Achievement (N/M*100) (O)	Reason of delay	
18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34
03-10-2022	60	152	Re-Tender 19.07.2022	15-10-2022	14	12		14-07-2023	31-08-2023	48	Land Dispute	111.87	61.10	48.94	Land Dispute	
03-10-2022	60	152	Re-Tender 19.07.2022	15-10-2022	14	12		14-07-2023	31-08-2023	48	Land Dispute	111.87	61.10	48.94	Land Dispute	