

Schedule XLV-Form No. 134

Const. of RCC Bridge Over Dilardi River at

Kathi Wast in Mirzapur Kamahata to

Kanungo Road with five

DIVISION

7 ears merit

31/SBD-21-22

SUB-DIVISION

Sanjay Kumar Jha

MEASUREMENT BOOK

NABAR D

1101/2021-22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		4th & Final Bill			
Name of work: - Construction of RCC Bridge over Dularchar River of Kothighat in Mirzapur Kamahona to Keraaya Road Under NABARD.					
Name of Agency: - Sangay Veri Jha					
Agreement No: - 91 SBD/NABARD/2021-22					
Date of Commencement: - 05-11-2021					
Time of Completion as per Agreement: - 04-11-2022					
Actual Date of Completion: - 28.10.2022					
Entry Date: - 25-09-2022					
①	P.V.S. laying Filter Media				
	do Complete job				
	$2 \times 5.50 \times 0.600 \times 5.0 = 33.04 \text{ m}^3$				
	$4 \times 2.90 \times 0.60 \times 5.0 = 34.80 \text{ m}^3$				
	67.80 m ³				
②	Brickelling Behind Approach				
	do Complete job				
	$2 \times 3.50 \times 5.50 \times 5.0 = 192.50 \text{ m}^3$				
	less Filter Material (-) 67.80 m ³				
	124.70 m ³				
③	P.V.S. laying pcc 14-15 below Approach Slab - do -				
	$2 \times 5.50 \times 3.50 \times 0.150 = 5.78 \text{ m}^3$				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
765.04 ²	@ 13	236 = 55/4 ²	= 13		1,80,961 = 0
③②/34	P/V ③ bixing logo 7x printed				
		do complete job			
02 nos	(vide TMB	Pg - ③③/14)			
01 nos	(u " "	Pg - ④⑦/2)			
03 nos	@ 13	9413 = 45 each = 13			28240 = 0
③③/35	P/V ③ keying not applied				
	Thermo plastic	do			
39.40 4 ²	(vide TMB	Pg - ④⑦/1)			
	@ 13	851 = 00/4 ² = 13			33529 = 0
③④/36	P/V ③ bixing Rce 14-15				
	Boundary pillar	do			
100 nos	(vide TMB	Pg - ④④/5)			
	@ 13	569 = 00/each = 13			56900 = 0
					Rx 3,68,29,368 = 0
	less Below	10% (VPS			36,82,937 = 0
					Rx 3,31,46,431 = 0
	less previous payment Pg-39	(VPS			2,94,23,031 = 0
					Rx 37,23,400 = 0
work has been completed as per specification. 18/11/22 J.C. 19/11/22 A.Z. 20/11/22					

Continuation