

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, मधुबनी।

पत्रांक:- 720/310 दिनांक:- 23/05/2023

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, मधुबनी।

सेवामें,

अपर मुख्य कार्यपालक पदाधिकारी,
ग्रामीण कार्य विभाग,
विश्वेश्वरैया भवन, बिहार, पटना।

विषय:- मुख्यमंत्री ग्राम सम्पर्क योजना (एस0सी0) अंतर्गत चल रहे योजनाओं में
आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयक सूचित करना है कि मुख्यमंत्री, ग्राम सम्पर्क योजना
(एस0सी0) अंतर्गत चल रहे योजनाओं के कार्यों के भुगतान हेतु आवंटन उपलब्ध कराने की
कृपा की जाय। आवंटन अधियाचना विहित प्रपत्र में आवश्यक कार्यवाई हेतु समर्पित किया
जाता है।

अनु-1. विहित प्रपत्र।

विश्वासभाजन

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल, मधुबनी।

Rural Works Department

MMGSY (SC) Allotment Requisition Format

Name of Division:- R.W.D. (W) Division, Madhubani

Month-23-05-2023

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment received (In Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs)	Remarks
				Length (In Km/M)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2019-20	Raghopur doorga sthaan To to peela bhavaar durga sthaan tak	Amit Kumar Singh	2.395	194.26000	158.71182	13.18697	122.58230	122.58230	125.88753	3.30523	Complete
2	2019-20	Sahora Asthan to Gopal Sah House	PARNASAND YADAV	1.137	119.39000	95.22940	11.40011	19.91308	19.91308	23.42790	3.51482	On-going
3	2019-20	Nakdi Teliya Pokhar To to Rampur	Amit Kumar Singh	1.144	90.17000	79.74145	11.13420	72.14803	72.14803	79.26907	7.12104	Complete
4	2020-21	MMGSY Road to Purwari Tol	Sri Sai Traders Prop:-Prabhat Kumar	0.461	47.97900	37.97238	2.50899	9.93969	9.93969	33.12228	23.18259	On-going
5	2020-21	T02 Suresh Paswan House to Paswan tol	Daljeet Kumar Singh	1.140	100.15700	80.51170	13.56634	72.34200	72.34200	80.14856	7.80656	Complete
6	2020-21	NH 105 to Khirkhriya Tol	Parth Construction, Prop:-Roshan Ranjan Jha	0.785	69.27800	56.30695	14.57421	24.53342	24.53342	38.46414	13.93072	On-going
7	2020-21	Laxmi Mandir to Mahadati Tol Balua Dhat	Parth Construction, Prop:-Roshan Ranjan Jha	1.038	99.16100	77.56571	0.58082	17.87967	17.87967	23.47565	5.59598	On-going
8	2019-20	MMGSY Road to Muslim Tol Kewla	M/S Om Construction Prop Om Namo Narayan	1.798	143.86000	127.11874	2.64172	114.98179	114.98179	126.76968	11.78789	Complete
9	2019-20	Fakir tol to Goshia Tol	M/S Om Construction Prop Om Namo Narayan	1.705	135.18000	115.85901	8.83591	109.13659	109.13659	115.30121	6.16462	Complete
10	2019-20	NH 105 to Kazi Tol	M/S Om Construction Prop Om Namo Narayan	1.740	139.97000	119.01965	4.22015	99.89111	99.89111	105.34982	5.45871	Complete
11	2019-20	PANDAUL DIH TOL TO RWD ROAD	M/S Om Construction Prop Om Namo Narayan	1.231	100.62000	84.88644	10.55760	35.43586	35.43586	40.53038	5.09452	On-going
12	2019-20	Kosi Canal to Marar North Tol	M/S Om Construction Prop Om Namo Narayan	1.468	115.52000	103.88549	6.21086	74.21929	74.21929	85.09445	10.87516	Complete
13	2019-20	Bhandar Field to Phuhari Dom Tol	M/S Om Construction Prop Om Namo Narayan	1.772	143.90000	124.41955	25.03317	56.46492	56.46492	116.46286	59.99794	Complete
14	2019-20	BARA GHAT TO MASZID	Binay Prasad	1.744	156.25000	153.46475	6.75076	23.57387	23.57387	25.94585	2.37198	On-going
15	2019-20	DABHARI YADAV TOL TO RWD ROAD	Binay Prasad	3.049	253.63000	217.21725	27.97870	184.60631	184.60631	212.80081	28.19450	On-going

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment received (In Lacs)	Total Expenditure as per A/Ps (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs)	Remarks
				Length (In Km/M)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
16	2019-20	Mahua Chowk to Sunmani	Bhavy Prasad	2.078	162.22000	137.96365	4.39938	47.31320	47.31320	125.54076	78.22756	On-going
17	2019-20	NH 57 Sakari to Bhawanipur	Nirmal Kumar Prasad	3.001	221.33000	175.85135	5.86781	127.07235	127.07235	150.10468	23.03233	Complete
18	2017-18	Jitwarpur To Serma	CHHAYA SINGH	1.397	104.27000	95.12741	19.08464	61.57659	61.57659	81.75836	23.18177	Complete
19	2019-20	Main Road to Musa Nagar Tola	GUJARATI KHAN	1.123	325.79000	76.59978	18.15248	50.76440	50.76440	72.88659	22.12219	Complete
20	2019-20	Kakraud East Tol to Chunchun Yadav Tol	Anish Kumar Tiwari	1.187	93.54000	80.48666	14.72443	66.09523	66.09523	74.75636	8.66113	Complete
21	2019-20	TOL to Balia Goth	Anish Kumar Tiwari	1.333	110.47000	95.72989	15.60129	71.11809	71.11809	91.11207	19.99398	Complete
22	2020-21	Churi-Kharra Road Near Hot of Andhari Mushahari Tol	Yaddu Commercial Prop Randhir Kumar Yadav	0.350	31.06500	23.92780	4.00744	19.12328	19.12328	21.35268	2.22940	Complete
23	2020-21	Suridh Kumar Warma to Yadav Tola	Yaddu Commercial Prop Randhir Kumar Yadav	0.399	30.28800	24.84541	1.94492	19.24633	19.24633	24.44768	5.20135	Complete
24	2019-20	Jitwarpur Paswan Tol to Mandat Tol Marar	Rohini Raman Jha	1.171	97.76000	77.29173	8.12903	56.13668	56.13668	70.64286	14.50618	Complete
25	2020-21	Gauv Serma to Gulgudiya Tol	Pawan Kumar Yadav	0.344	32.48800	26.61520	4.22915	4.71246	4.71246	15.70819	10.99573	On-going
26	2019-20	Laxminagar to Paswan Tol	PARMANAND YADAV	1.646	144.12000	125.58334	4.08212	46.23560	46.23560	119.91037	73.67477	Complete
27	2020-21	Haripur to PMGSY Road	Pawan Kumar Yadav	0.363	32.51000	26.33472	4.46710	16.67337	16.67337	19.20894	2.53557	On-going
28	2019-20	RCD Road Birsair Chowk to Mallah Tol	UPENDRA YADAV	1.816	156.11000	116.76268	12.17881	76.36893	76.36893	87.98617	11.61724	On-going
29	2020-21	PWD Pipal Tree to Haiderpur	UPENDRA YADAV	1.852	169.49000	130.32890	19.54694	62.34390	62.34390	71.82476	9.48086	On-going
30	2019-20	Sahaj Lal Chowk to Beldarhi PMGSY Road	Diwakar Singh Chaudan	0.504	43.59600	37.84024	19.29827	27.79900	27.79900	34.66213	6.86313	On-going
31	2020-21	PMGSY to Thurakha Mallah Tol	M/S Vikas Engineering Works Prop Bijay Kumar Singh	0.414	37.34900	31.75184	4.16570	25.86467	25.86467	33.15029	7.28562	Complete
32	2020-21	Bandh to Thurakha Tol	M/S Vikas Engineering Works Prop Bijay Kumar Singh	0.430	39.86300	33.97529	1.11345	28.50473	28.50473	33.04602	4.54129	Complete
33	2020-21	Kasma Shah Tol to Kasma	M/S Vikas Engineering Works Prop Bijay Kumar Singh	0.191	17.93500	14.74168	2.42175	10.03464	10.03464	14.33520	4.30056	Complete

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment received (In Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs)	Remarks
				Length (In Km/M)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
34	2020-21	Marukiya Brahman Tol to Marukiya	M/S Vikas Engineering Works Prop Bijay Kumar Singh	0.553	53.12900	48.06093	3.36310	10.59454	10.59454	47.99017	37.39563	Complete
35	2019-20	Marar Maktab to Bhakua Chowk	RAJENDRA TIHAKUR	0.740	62.32700	54.08302	6.34555	35.10946	35.10946	53.89882	18.78936	Complete
36	2019-20	Rashidpur R/O Path to Gauri Meern	Raj Kumar Singh	1.343	101.24000	86.40656	6.28512	18.69064	18.69064	33.37504	14.68440	On-going
37	2019-20	Bili Bharath Tol to Dibi Tol	Dhrubadeb Singh	0.947	76.55000	66.12018	1.9492	34.87717	34.87717	42.23649	7.35932	On-going
38	2019-20	Nazirpur Kalua pokhar to Kanail South tol	VIKASH KUMAR SINGH	2.215	160.04000	139.10316	2.54896	61.64691	61.64691	85.74017	24.09326	On-going
39	2020-21	Bhakua Balua Tola to Bhakua	Mahendra Prasad Yadav	1.331	121.14800	98.12010	11.01932	41.29076	41.29076	48.80781	7.51705	On-going
40	2020-21	Mahua Kapil Dev Ray Ghar to Mahua Yadav Tol	Mahendra Prasad Yadav	0.868	77.11400	60.09260	3.43577	12.21391	12.24391	32.26155	20.01764	On-going
41	2020-21	Ekdara Middle School to Hathiyahi Pakli Sadak	Mahendra Prasad Yadav	1.458	130.00000	100.63940	3.17756	44.74517	44.74517	64.70420	19.95903	On-going
42	2019-20	madhy vidyalay keval pattee to akasr mod tak	ANJANI CONSTRUCTION, PROP. ANJANI KUMAR	1.398	115.12000	95.47435	15.08905	0.00000	0.00000	53.74690	53.74690	On-going
43	2019-20	Nakti west samudayik bhawan to Alichak via choudharna koilakh reo road	Nil Kamal Singh	1.696	135.38000	110.11557	11.35314	100.58831	100.58831	107.76745	7.17914	On-going
44	2020-21	1.038 Rabi Tol to Purbhi Tol Madhubani Tol	Shailendra Kumar	1.003	88.11600	70.32660	10.00657	16.44381	16.44381	26.41455	9.97074	On-going
45	2019-20	Randi PCC Road Paswan Tol to Kayasth Tol Via Khatwa Tol	Brajesh Kumar Kushwaha	0.473	36.56100	34.15911	15.24114	27.31925	27.31925	27.33374	0.01449	Complete
46	2020-21	T06 to Belhwar Choudhary Tol	Vishwanath Ojha	1.054	85.00000	77.96603	6.65374	3.48732	3.48732	6.22735	2.74003	On-going
47	2020-21	Kunwar Prayag Mishra House to Brahman Tol Singhion	Ranjan Kumar Singh	1.382	120.43900	98.03738	13.68290	53.79718	51.25371	59.73192	5.93474	On-going
48	2020-21	REO Sadak to Badhai Tol Navtoll	Ranjan Kumar Singh	1.416	122.03300	94.13280	15.38230	35.61489	35.61489	51.46660	15.85171	On-going
49	2019-20	1.047 pilakhwar to Chakdsh nand nugar mahadati tola	Ranjan Kumar Singh	1.334	110.76000	98.94207	10.89858	50.04383	50.04383	53.24943	3.20560	On-going
50	2020-21	Shoharal to Mohddinpur West Tol	SUMAN KUMAR JHA	2.905	257.74100	210.39387	25.01083	57.39470	57.39470	87.30386	29.99916	On-going
51	2019-20	RCC Bridge in between marar goth to marar at ch-50m Approach= PART-B	Shivdani Engineers	68.2 m	426.75000	348.53440	3.74172	242.99077	242.99077	325.97564	82.98487	On-going
52	2019-20	L027 Saurath to Saurath Uttar Wari Tol	M/S OM PRAKASH ENTERPRISES, PROP. LAKSHMAN KUMAR	1.005	88.79000	79.11258	7.73819	43.40051	43.40051	73.52838	30.12787	On-going
53	2020-21	Tetrabi Chowk to Mallah Tol	Manoj Jha	0.754	66.56600	54.01221	4.39938	43.56675	43.56675	45.88395	2.31720	Complete

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs)	Remarks
				Length (In Km/M)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
54	2020-21	Main Road to Lakshya Tola Balat	Ranjeet Kumar Raut	1.889	161.31000	128.80271	18.15248	103.16524	103.16524	107.70251	4.53727	Complete
55	2019-20	T02 to Raja Tol	Ujjawal Kumar	1.326	98.98000	82.94990	4.23701	32.35135	32.35135	39.42617	7.07482	On-going
56	2019-20	Laheriaganj to Marar Harijan Tol	BIMLESH KUMAR CONSTRUCTION PRIVATE LIMITED	1.320	97.82000	86.72904	2.42447	73.27399	73.27399	82.20351	8.92952	Complete
57	2019-20	Kapleshwar Chakla Muslim Tol to Sugauna	Sachchidanand Singh	0.787	65.41000	55.79637	4.00744	52.74589	52.74589	55.41568	2.66979	Complete
58	2020-21	Main Road to Chusakipati Tola	Binod Yadav	2.519	215.26300	174.37614	25.51170	100.02954	100.02954	123.84001	23.81047	On-going
59	2019-20	T01 TO KUKARI DOM GHAR KE NAJDIK	Rajnish Prasad Singh	0.818	90.79000	81.93703	10.08976	45.48507	45.48507	52.93564	7.45057	On-going
60	2019-20	NH-105 Pramod Jha House to Madras Tol Shubhankarur	Rajesh Kumar Jha	0.917	71.64000	66.00411	11.73109	34.34473	34.34473	50.14983	15.80510	On-going
61	2020-21	Yogendra Yadav to Paswan Tol Madhubani Tol	JUPITER INTECH PRIVATE LIMITED	0.345	30.27800	25.41284	2.42175	19.56408	19.56408	24.34240	4.77832	On-going
62	2019-20	REO Road Gauri das Tol to Baharwan Bhagwati Tol (Dokhar)	Ujjawal Kumar	1.240	98.53000	82.37633	6.62002	40.33644	40.33644	50.73954	10.40310	On-going
63	2019-20	AKSARPURA MADHYA TO PMGSY SADAK	M/S Narayan Enterprises, Prop. Ram Kumar	1.232	96.97000	85.27498	11.91002	73.32674	73.32674	83.80026	10.47352	Complete
64	2020-21	Jagdish Singh House Gena Tol Chaitanila to Brahman Tol Kalikapur	M/S Narayan Enterprises, Prop. Ram Kumar	2.297	174.06100	143.35906	10.02037	63.57749	63.57749	74.57757	11.00008	On-going
65	2020-21	Beldarbi Jagdish Raut House to Chorinad Beladarbi Part-A	Shivdani Engineers	1.274	108.81981	78.97887	11.73255	22.71827	22.71827	32.45466	9.73639	On-going
66	2020-21	Durga Mandir to Marukiya Bhola Mandal Tol	Anand Prasad	0.955	83.04300	68.55075	11.36445	34.39585	34.39585	39.62654	5.23069	On-going
67	2019-20	Koshi Nahar to Chhauri Puri Mahadali Tol	Manoj Jha	0.682	58.43900	48.29414	11.50223	28.80063	28.80063	32.99405	4.19342	On-going
68	2019-20	Rasidpur Panchayat Bhawan to Balha REO Road	MUKESH KUMAR JHA	1.055	81.79000	73.25216	5.89930	65.79074	65.79074	72.15084	6.36010	Complete
69	2020-21	PMGSY Sadak to Mandir Than Tol	Vikram Kumar	0.542	45.40000	34.34421	2.50899	23.47165	23.47165	26.65436	3.18271	Complete
70	2019-20	Mahua PMGSY Road to Korahiya	Manoj Jha	0.696	50.33800	43.69142	8.36065	28.84638	28.84638	33.23314	4.38676	On-going
71	2019-20	Chhapradib PMGSY Road to Korahiya East Tol	ABHISHEK KUMAR	0.992	74.50000	69.03823	6.82246	59.58787	59.58787	67.12290	7.53503	Complete
72	2019-20	T03 Manga Tol to Gwar Toli Manga	ABHISHEK KUMAR	1.796	133.67000	125.69282	14.15018	112.78315	112.78315	124.95431	12.17116	Complete

for

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment received (In Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs)	Remarks
				Length (In Km/M)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
73	2019-20	Marar Mushari to Bhattachaura Sima	ABHISHEK KUMAR	0.594	76.92000	68.17961	10.44708	58.59745	58.59745	66.07892	7.48147	Complete
74	2020-21	Thar to Mandal Tol	ABHISHEK KUMAR	0.824	76.39000	69.20579	0.95323	38.79528	38.79528	46.17519	7.37991	Complete
75	2020-21	NH105 Bandurga Chowk to Mushari Tol	Chandra Sekhar Mahto	0.988	83.29200	63.44048	11.35137	27.41768	27.41768	44.53295	17.11527	On-going
76	2019-20	GANGULI TO SARISAW SAH TOL	RAKESH KUMAR CHAUDHARY	1.079	95.76000	75.75140	15.32420	32.52524	32.52524	67.22340	34.69816	Complete
77	2017-18	T05 Dih Tol State Board ke Pass to Dih Tol Purab Tola Tak	RAKESH KUMAR CHAUDHARY	2.110	154.75000	151.61752	23.54058	133.22954	133.22954	142.10497	8.87543	Complete
78	2020-21	Bihnagar Middle School to Plusbuni	Sandeep Kumar Singh	0.831	75.05000	59.83878	9.20401	19.71858	19.71858	37.77531	18.05673	On-going
79	2019-20	PMGSV Road Badhai Tol to Ram Tol Mohanpur	VARUN KUMAR	0.656	54.92900	49.72821	6.73127	44.73238	44.73238	47.41793	2.68555	Complete
80	2020-21	Sluice Gate to Gandhwar Dhunia Tol	Binod Yadav	3.644	326.32900	253.57298	37.44772	100.38865	100.38865	137.86513	37.47648	On-going
81	2020-21	REO Sadak to Paswan Tol	Manoj Kumar	0.391	38.51200	31.98727	2.30811	9.12999	9.12999	17.69707	8.56708	On-going
		Total:-		99.88000	9013.30681	7365.68393	796.69055	4267.60715	4265.06368	5486.41311	1218.80596	

Executive Engineer

Public Works Division, Madhubani

नोट:-

1. खर्च का मिलान MIS से होना आवश्यक है।
2. अधिकाधिक राशि का फव्वार मापीपुस्त की प्रथम एवं अन्तिम पेज की अभिलेखित छाया प्रति संलग्न होना आवश्यक है।
3. पूर्ण निर्गत राशि का उपयोगिता प्रमाण पत्र संलग्न होना आवश्यक है।
4. योजनावार सभी पर्यों का अधिवारना एक साथ योजना आवश्यक है।
5. निर्गत राशि का डी० सी० डिपेंड 15 दिनों के अन्दर बाड़ा कार्यालय में उपलब्ध कराया जाना आवश्यक है।

MMGSY (SC) Fund for Work A/C No 36840432686
FORM GFR 19-A
(See Government of India's decision (1) below Rule-150)
Form of Utilization Certificate upto 23-MAY-2023

SL NO	Name of Scheme	Sanction No. & date with Amount (in lacs)	Amount Received (in lacs)	Particulars
1.	Construction of Rural roads under MMGSY (SC) Fund.	Fund Received from Secretary Cum Empowered officer BRRDA Patna upto F/Y -2023-24 i. Through BRRDA- ii. Through CFMS- iii. Loan (Cheque)- Total:-	9178.16034 12251.88473 <u>2004.20015</u> 23434.24522	Certified that out of Rs. 23434.24522 lacs of grants-in-aid sanctioned the year upto 2023-24 in favour of Executive Engineer R.W.D (Works) Division Madhubani under this a sum of Rs. 23302.28719 lacs has been utilized for the purpose of MMGSY (SC) schemes Fund. as given in the margin for which it was sanctioned and that the balance of Rs. 131.95803 lacs remaining unutilized at the end of the period under report.
		Expenditure Through BRRDA- i. Through CFMS- ii. Loan (Cheque)- Balance- i. Through BRRDA- ii. Through CFMS- iii. Loan (Cheque)-	9109.79946 12188.28758 <u>2004.20015</u> 23302.28719 68.36088 63.59715 <u>0.00</u> 131.95803	


2. Certified that I have satisfied myself that the condition on which the grant in aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised: -

- Works have been supervised by Executive Engineer /Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction Materials have been tested.
- Measurements have been recorded in the MB'S and Test check conducted by the Assistant Engineer/ Executive Engineer
- All other formalities have been observed.

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.


Sr. Divisional Account Officer
R.W.D Works Division, Madhubani


Executive Engineer
R.W.D Works Division, Madhubani