

3rd year maintenance

50

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - maintenance of Road from Phulwariya R/O Road Jagat Singh to ghaz to muslim Tola via Bagrang Bali Mandir. (masonry)					
Agency - m/s Maa Sikasani Construction.					
Agreement No. - 22 SBD/2019-20					
Date of start - 18.01.20					
Date of completion - 17.01.21					
Actual date of completion - 10.06.20					
Period for 3 rd year maintenance - 11.06.2022					
					TO 10.06.2023

① Restoration of Rain cuts					
1 X	8.60	X 1.20	X 0.25	=	2.58 ✓
2 X	9.00	X 1.25	X 0.30	=	6.75 ✓
2 X	7.50	X 1.20	X 0.25	=	4.50 ✓
2 X	10.60	X 1.25	X 0.30	=	7.95 ✓
2 X	8.60	X 1.25	X 0.30	=	6.45 ✓
2 X	11.00	X 1.25	X 0.30	=	8.25 ✓
2 X	7.10	X 1.10	X 0.25	=	3.90 ✓
1 X	8.50	X 1.20	X 0.30	=	3.06 ✓
2 X	12.00	X 1.30	X 0.30	=	9.36 ✓
1 X	7.00	X 1.25	X 0.30	=	2.62 ✓
1 X	4.50	X 0.90	X 0.30	=	1.21 ✓
1 X	8.50	X 1.30	X 0.25	=	2.76 ✓
6 X	6.50	X 0.80	X 0.30	=	9.36 ✓
			Total	=	68.75 m ³
			Unit	=	67.73 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2x 3x	30.00	0.95	=		171
2x 2x	30.00	1.05	=		126
2x 4x	30.00	0.50	=		120
2x 7x	30.00	0.75	=		315
			Total	=	1086.00m
			Unit to	=	1075.00 m

~~25/6/23~~
2

~~25/6/23~~
2

Abstract of cost

① Restoration of main cuts				
Qty. VTM B P 50	=	67.73 m ³		
@ R. 379.59			= M.	25708.00
② making up of berms/shoulder				
Qty. VTM B P 52	=	656.25 m ²		
@ R. 57.01			= R.	37413.00
③ Repair of pot holes filled with ----				
Qty. VTM B P 53	=	75.59 m ²		
@ R. 356.96			= R.	26981.00
④ Patch repair over bituminous surface				
Qty. VTM B P 53	=	75.59 m ²		
@ R. 266.15			= R.	20117.00
⑤ Maintenance of CD work				
slab culvert				
Qty. VTM B P 53	=	3.00 No		
@ R. 2273.47			= M.	6820.00

Continuation

Scanned with Oken Scanner