

(~~RECORD ENTRY~~)

MUSY (GREN)

## Schedule XLV-Form No. 134

BRIDGE ACROSS DHARON BUALDAH TALBARI MAAL TOLA  
TO MUSY (AT CH 850M) ROAD IN KOCHADITHAMAN BLOCK  
CONSTRUCTION OF ROAD FROM BUALDAH TALBARI MAAL TOLA TO  
R.M.I.D. IN 08K5  
MUSY  
KISHAPAGADY-1

DIVISION

R.M.I.D. IN 08K5  
SUB-DIVISION

Kochadithaman

3401

AGENCY - M.D. SHAFI GUE ALI AM

MEASUREMENT BOOK

AGREEMENT NO - 06 / MUSY (GREN) / SBD / 2023-24

| Particulars                                       | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                   | No.                           | L. | B. | D. |                  |
| <u>2nd Bidding Bill</u>                           |                               |    |    |    |                  |
| <u>Name of work - part A - Gualdah</u>            |                               |    |    |    |                  |
| <u>Talbarimay Tola to phusy part B -</u>          |                               |    |    |    |                  |
| <u>construction of bridge across Dhar</u>         |                               |    |    |    |                  |
| <u>on Gualdah Talbarimay Tola to</u>              |                               |    |    |    |                  |
| <u>phusy at ch - 8.50m Road in</u>                |                               |    |    |    |                  |
| <u>Kochadhaman Block</u>                          |                               |    |    |    |                  |
| <u>Agency - md. Shafique Aigam</u>                |                               |    |    |    |                  |
| <u>Add - At - Dhanpura po - Kanhaiyabari</u>      |                               |    |    |    |                  |
| <u>p.s - Kochadhaman Dist - Kishanganj</u>        |                               |    |    |    |                  |
| <u>Agreement No - 06/MMBisy (Gen)/S30/2023-24</u> |                               |    |    |    |                  |
| <u>date of commencement - 08-06-2023</u>          |                               |    |    |    |                  |
| <u>date of completion - 07-06-2024</u>            |                               |    |    |    |                  |

| CONSTRUCTION OF H.C. R.C. BRIDGE |      |         |             |          |
|----------------------------------|------|---------|-------------|----------|
| RECORD ENTRY                     |      |         |             |          |
| 1) S/F & placing HYSD bar        |      |         |             |          |
| Reinforcement in super-          |      |         |             |          |
| structure --- all complete       |      |         |             |          |
| SPAN A1 & B                      |      |         |             |          |
| MAIN GIRDERS                     |      |         |             |          |
| 28mmφ -                          | 3x4x | 16.898x | 4.84kg/m =  | 981.44kg |
| 28mmφ -                          | 3x2x | 16.898x | 4.84kg/m =  | 490.72kg |
| 28mmφ -                          | 3x2x | 17.956x | 4.84kg/m =  | 521.44kg |
| 28mmφ -                          | 3x2x | 16.368x | 4.84kg/m =  | 475.33kg |
| 28mmφ -                          | 3x2x | 15.02x  | 4.84kg/m =  | 436.18kg |
| 16mmφ -                          | 3x4x | 15.62x  | 1.58kg/m =  | 296.16kg |
| 8mmφ -                           | 3x8x | 15.66x  | 0.395kg/m = | 148.46kg |
| C.O.B & =                        |      |         |             | 3349.73  |
|                                  |      |         |             | Kg       |

Continuation

| Particulars                                            | Details of actual measurement |    |    |    | Contents of area  |
|--------------------------------------------------------|-------------------------------|----|----|----|-------------------|
|                                                        | No.                           | L. | B. | D. |                   |
| ABSTRACT OF COST                                       |                               |    |    |    |                   |
| (1) construction of Reference &                        |                               |    |    |    |                   |
| 2.0                                                    |                               |    |    |    |                   |
| Working Bm. — all complete                             |                               |    |    |    |                   |
| 0.900 Km VTMB PN-21                                    |                               |    |    |    |                   |
| + 0.274 Km VTMB PN-43                                  |                               |    |    |    |                   |
| 1.174 Km @ RS 3188 = 50/Km RS                          |                               |    |    |    | 3743.00           |
| (2) construction of Reference                          |                               |    |    |    |                   |
| 2.0                                                    |                               |    |    |    |                   |
| pillars / Butresses — all complete                     |                               |    |    |    |                   |
| 0.900 Km VTMB PN-21                                    |                               |    |    |    |                   |
| + 0.274 Km VTMB PN-43                                  |                               |    |    |    |                   |
| 1.174 Km @ RS 1504 = 63/Km RS                          |                               |    |    |    | 1766.00           |
| (3) clearing & grubbing Road                           |                               |    |    |    |                   |
| 3.0                                                    |                               |    |    |    |                   |
| land — — all complete                                  |                               |    |    |    |                   |
| 0.27 Ha VTMB PN-21                                     |                               |    |    |    |                   |
| + 0.08 Ha VTMB PN-43                                   |                               |    |    |    |                   |
| 0.35 Ha @ RS 56526 = 51/Ha RS                          |                               |    |    |    | 19784.00          |
| (4) construction of subgrade                           |                               |    |    |    |                   |
| 9.0                                                    |                               |    |    |    |                   |
| & Earthen Shoulder — —                                 |                               |    |    |    |                   |
| all complete                                           |                               |    |    |    |                   |
| 1782.0 m <sup>3</sup> VTMB PN-21                       |                               |    |    |    |                   |
| + 154.50 m <sup>3</sup> VTMB PN-44                     |                               |    |    |    |                   |
| + 200.83 m <sup>3</sup> VTMB PN-45                     |                               |    |    |    |                   |
| + 52.83 m <sup>3</sup> VTMB PN-46                      |                               |    |    |    |                   |
| 2190.16 m <sup>3</sup> Limit by 2132.15 m <sup>3</sup> |                               |    |    |    |                   |
| 2132.15 m <sup>3</sup> @ RS 234 = 75/m <sup>3</sup> RS |                               |    |    |    | 500522.00         |
|                                                        |                               |    |    |    | C.D. RS 525815.00 |

Continuation