

Hulas Hakkam Chavale Mahadali taluq and
Ram taluq ~~NH106 Middle School~~

Schedule XLV-Form No. 134

N. M. Poling

Devkarnika Angli

_____ DIVISION

Raghopur _____ SUB-DIVISION

Measurement Book

26/23-24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st and final Bill</u>					
Name of work —	Maintenance of road				
from Hula Thakken Chowk to Mahadale					
Tola and Ram Tola					
Head —	New maintenance policy 2018				
Agency —	Dev Krishna Engineering Pvt. Ltd.				
Agreement No —	07 MBD New maintenance				
Policy 2018 /	2023-24				
Date of Commance —	02/08/2023				} As per Agreement
Date of Completion —	01/05/2024				
Date of Actual Completion —	28/04/2024				
Date of entry —	28/4/24				
(1) Clearing and grubbing road					
land —	all complete job				
Qty vide TMB Page 1 =	0.20 Hec				
@ R 7263 9.95/Hec =	R 14528.00				
(2) Construction of Subgrade					
and earthen shoulder —					
All complete job					
Qty vide TMB Page 12 =	11130.74 m ³				
@ R 254.15/m ³ =	R 283057.00				
(3) Paving work —					
all complete job					
Qty vide TMB Page 4 =	55.67 m ³				
@ R 5686.69/m ³ =	R 316578.00				

Continuation

Co R 614163.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				874	3436004.10
(12) Boundary and boundary boundary pillars — all complete 002					
Qty vide TMB Page 12 = 12 Mo					
CA 822-15 each				24	9866.10
(13) Planting of tree by the new side — all complete 002					
Qty vide TMB Page 12 = 40 NO					46658.10
CA 116 6.46 each				24	46658.10
(14) Road marking with hot applied thermoplastic					
Compound — all complete 002					
Qty vide TMB Page 13 = 222.66 m ²					
CA 5241 07/m ²				24	167006.10
				4	3659534.10
Add GST @ 18%				(+)	658716.10
Add Labour cost @ 1%				(+)	36595.10
Add S. Fee				(+)	32874.10
				4	4387719.0
Less Below rate 10% to Rs. 438772.10				(-)	438772.10
Thrupy Contract/Sheet				4	3948947.10
(i) Work has been completed as per specification and site condition					
(ii) New maintenance period started					
28/4/24 J E				28/4/24 J E	

Continuation