

MM434 ST. 30311012

CONSTRUCTION OF Road & CD WORK FROM A.H. 1/4
Road Azamnagar Patilwan Road to Chhila
dhal (MM434 ST) Agreement NO - 17/580/12-19

Schedule XLV From No. 134.

BIHAR P. W.D. Agreement Value - 71,79,441 = 00

05/04/18 to 4/4/2019.

(10% below)

DIVISION

05/04/18 to 4/4/19.

342

16/4/18

SUB-DIVISION

MEASUREMENT BOOK

1/1/19 to 1/1/20, Katin

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑧ Maintenance of 200m 2 km stones:-					
				$L \times 0.291 \text{ km} =$	0.29 km
⑨ Cutting of branches of trees:-					
				$L \times 2.00 \text{ Nos} =$	2.00 Nos
⑩ White washing of parapet walls:-					
				$2 \times 6.15 \text{ m} \times 0.40 \text{ m} =$	4.91 m^2
				$4 \times 6.15 \text{ m} \times 0.60 \text{ m} =$	14.76 m^2
				$4 \times 0.40 \text{ m} \times 0.60 \text{ m} =$	0.96 m^2
				Qty =	20.64 m^2
ABR 21/2/24 Mr 21/2/24 On					

Abstract of cost					
① Restoration of rain cuts with soil:-					
81.16 m^3				Q.V.T.M.B.P.-(59)	
				@ $348.47/\text{m}^3$ -RS:-	28282.00
② Making up of Berms/ Shoulder:-					
614.03 m^2				Q.V.T.M.B.P.-(60)	
				@ $51.58/\text{m}^2$ -RS:-	31672.00
③ Repair of pot holes filled with 75mm WBR:-					
104.53 m^2				Q.V.T.M.B.P.-(61)	
				@ $365.67/\text{m}^2$ -RS:-	38223.00
④ Periodical Renewal to existing bituminous:-					

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
104.53 m ²	Q.V.T.M.B.P-(62)				
	@ 80.16 /m ²			RS	8379.00
(5) Periodical Renewal to existing bituminous surface dressing 2nd coat:-					
104.53 m ²	Q.V.T.M.B.P-(62)				
	@ 69.57 /m ²			RS	7272.00
(6) Maintenance of H.P culverts:-					
1.00 Nos	Q.V.T.M.B.P-(63)				
	@ 1098.00 /each			RS	1098.00
(7) Maintenance of Road					
Sings:-					

0.18 Km	Q.V.T.M.B.P-(63)				
	@ 1054.98 /km			RS	190.00
(8) Maintenance of 200m 2 km stones:-					
0.29 km	Q.V.T.M.B.P-(64)				
	@ 572.66 /km			RS	166.00
(9) cutting of branches of trees:-					
2.00 Nos	Q.V.T.M.B.P-(64)				
	@ 102.49 /each			RS	205.00
(10) White washing of parapet walls:-					
20.64 m ²	Q.V.T.M.B.P-(64)				
	@ 15.83 /m ²			RS	327.00
				C.O.	RS:- 115814.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	RS:-	115814.00
			less 10% as per		
			aggrs	RS:-	11581.00
				RS:-	104,233.00
			212/24	212/24	
			212/24	On	

Material Statement

- ① Earth = 173.26 m^3
- ② st. metal = 8.54 m^3
- ③ crushed Agg = 1.88 m^3
- ④ Bitumen = 0.198 M.T.

~~21/2/24~~

2/24/24
AR