

Seri. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>2nd year maintenance</u>					
NW: - Ghordini pokhara To Ekghara.					
Agency:- Nandkishor Sirhi.					
Agreement:- RWD/SSM-8/Naband-SS/2020-21					
Date of work start. 20-03-2021					
Date of Completion- 19-03-2022					
Actual Date of Completion- 28-02-2022					
Heml					
1.) Restoration of Raincuts.					
do - do - conf job.					
38x	1.50x	0.90x	0.80		41.04 m ²
52x	1.70x	1.00x	0.90		79.56
74x	1.70x	0.90x	0.80		90.58
64x	1.60x	1.00x	0.90		92.16
Total qty. 303.					34 m ³
2.) maintenance of earthen					
Shoulders - do - do conf.					
62x	4.50x	1.20			334.80 m ²
75x	5.00x	1.25			468.75
87x	4.90x	1.10			468.93
75x	4.80x	1.10			396.00
Total qty -					1668.48 m ²
3.) patch repair over Bitumen					
Surface do - do - conf.					
27x	2.00x	1.60			qty - 86.40 m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. forty-		86.40
29 x 2.50 x 1.50					108.75
			Qty		195.15 m ²
4.) maint of H.B. culvert do					
do Conf job.					
9 x 1 No			Qty		9 Nos.
5.) maint of slab culvert do					
do - Conf job.					
1 x 1 No			Qty		1 No.
6.) cutting of branches of tree			do	do	
10 x 1 No			Qty		10 Nos.

Keir
01.03.24
J-E

W. J. J.
01.03.24
AG

ABSTRACT OF COST

1.) Restoration of Raincuts

do - do - Conf job.

303.34 m³ (v.p.-46)

Rs. 395.76/m³ Rs. 120050.00

2.) maint of earthen shoulder.

do - do - Conf job.

1668.48 m² (v.p.-46)

Rs. 60.07/m² Rs. 100226.00

Continuation Rs. 220276.00

72 Continuation

~~CS~~
~~CS~~
~~CS~~