

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, सासाराम-1

e-mail ID: ee.rwd.sasaram1@gmail.com

Mob : 8986915310

पत्रांक :- 2782

दिनांक :- 29/10/24

प्रेषक : (ई0 रामचन्द्र पंडित)
कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, सासाराम-1

सेवा में,

उप विकास आयुक्त,
रोहतास, सासाराम।

विषय : संभावित जिला विकास समन्वय एवं निगरानी समिति (DISHA) की बैठक हेतु
प्रतिवेदन उपलब्ध कराने के संबंध में।


प्रसंग : भवदीय का पत्रांक- 2565/जि0ग्रा0 दिनांक- 29.10.2024

महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र के संबंध में कहना है कि इस प्रमण्डल से संबंधित योजनाओं का उद्यतन प्रतिवेदन आवश्यक कार्रवाई हेतु सादर समर्पित की जाती है।

अनु0- यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल,
सासाराम-1

Rural Works Department, Works Division-Sasaram-1

Year Wise Abstract List Progress Report.

Month Oct-2024

SL No	Head	Sancti on Year	No of Road Sanctioned	No of Dropped Roads	No of Completed Road	No of incompleted Road	Remarks
1	PMGSY	2016--17	1	0	1	0	
		2017-18	1	0	1	0	
		2018-19	2	0	2	0	
		2019-2020	3	0	3	0	
		2022-2023	8	0	5	3	
Total			15		12	3	


 Executive Engineer
 RWD Works Division
 Sasaram-1

Division Name: Sasaram-1

Month: Oct, Year: 2024

Scheme Name :- PMGSY Complete Road List

S.L No	Year	Name of the Road (English)	Package No	Length	Name Of Contractor	Administrative Approval		TOTAL Main Work Amount (Lac.)	Maintenance	Agreement		Expenditure	Sub Base	Base	Surface	Actual Date of Complete	Completed or Not	Block Name
						Total	Date			Date	Date of Completion							
1	2016-17	LD25-N H 30 USARAW TO DHANAGUWA (ODR19)	BR-28R-585	3.000	PARIKSHIT SINGH AOHPS2746G 1160097	198.14000	15.12.2016	158.17662	14.23587	16.06.2017	15.06.2018	157.19000	3.00000	3.00000	3.00000	03.12.2020	Complete	Kochas
2	2017-18	Sasaram Ara Road to Jhalakheriya	BR-28R-078	2.700	SHIVSHANKAR KAUSHIK INFRASTRUCTURE PRIVATE LIMITED	145.20300	06.02.2018	93.94994	10.70852	25.09.2018	24.09.2019	59.76996	2.65000	2.00000	2.60000	21.09.2020	Complete	Sasaram
3	2018-19	G T Road to Babura Main Canal	BR-28R-069	6.792	Hemant Kumar Singh	488.03000	14.09.2018	343.62257	25.16028	25.01.2019	24.01.2020	342.26552	6.79200	6.77000	6.79200	03.01.2020	Complete	Sasaram
4	2018-19	Sasaram Dargason Road to Khaira Via Sikariya	BR-28R-068	1.262	VAKSHINI INFRASTRUCTURE ENGINEERING PRIVATE LIMITED	66.90600	04.10.2018	35.07254	4.41032	26.02.2019	25.08.2019	30.49000	1.26200	1.26200	1.26200	01.02.2021	Complete	Sasaram
5	2019-2020	Sasaram Chousa Road - Gareya To Kharahari	BR-28R-176	4.17	MANOJ KUMAR PANDEY	261.65	31.01.2020	196.44	14.25	12.08.2020	11.08.2021	191.2794	4.17	4.17	4.17	04.03.2022	Complete	Kargahar
6	2019-2020	Kargahar Baraon - Tendua	BR-28R-178	8.5	VINDHYAVASINI CONSTRUCTION	863.97	15.05.2020	607.43	44.78	04.07.2020	03.07.2021	598.39905	8.5	8.5	8.5	08.02.2022	Complete	Kargahar
7	2019-2020	Sasaram Chusa Rd. - Pakari	BR-28R-139	3.25	BAU RAM SINGH	229.07	31.01.2020	203.93	7.36	04.07.2020	03.07.2021	196.6118	3.121	3.121	3.121	25.12.2021	Complete	Kochas
8	2022-23	SH-67 CHANDRAKATHI TO TENGRA VIA SAMHUTTA KURAW, MAGAPURA	BR28P3R04	6.18	Amit Kumar Singh	492.22000	30.06.2022	379.11063	31.07611	20.10.2022	19.10.2023	290.26551	6.18	6.18	6.18	05.09.2023	Complete	Chenari
9	2022-23	SHIVSAGAR STATION TO KONAR	BR28P3R07	11.7	Amit Kumar Singh	801.12000	05.07.2022	748.46598	71.08568	08.09.2022	07.09.2023	718.13000	11.7	11.700	11.700	03.07.2023	Complete	Sheosagar
10	2022-23	MRL-17 CANAL ROAD	BR28P3R05	6.5	Priya Ranjan Kumar Singh	442.65000	30.06.2022	312.01752	30.2443	18.10.2022	17.10.2023	220.11124	6.5	6.5	6.500	30.06.2023	Complete	Sasaram
11	2022-23	OLD GT ROAD TO RAMPUR VILLAGE (AKORHI GOULA MAIN CANAL PATH)	BR28P3R06	16.1	M/S Pramod Kumar Singh Construction	1027.60000	05.07.2022	733.40525	72.16532	20.10.2022	19.10.2023	548.52000	16.1	16.1	16.100	19.10.2023	Complete	Sasaram
12	2022-23	MRL-6-NH30 To Patidehra	BR28P3R11	8.85	Naval Kishore Singh	689.48	06.01.2023	530.94730	75.98079	30.01.2024	29.01.2025	521.23	8.850	8.850	8.85	13.06.2024	Complete	Kochas

Executive Engineer
RWD Works Division
Sasaram-1

Division Name: Sasaram-1				Month: Oct, Year: 2024				Scheme Name :- PMGSY Ongoing Road List											
S.L No	Year	Name of the Road (English)	Package No	Length	Name Of Contractor	Administrative Approval		TOTAL Main Work Amount (Lac.)	Maintenance	Agreement		Expenditure	Sub Base	Base	Surface	Actual Date of Completion	Completed or Not	Block Name	Remarks
						Total	Date			Date	Date of Completion								
1	2022-23	MRL06-T01 TEKARI TO BURAH	BR28P3R10	6.175	Kudra Construction PVT Ltd	495.04	09.12.2022	316.43	70.71	10.02.2024	09.02.2025	242.41	6.175	5.92	6.15			Chenari	
2	2022-23	MRL16-Karwanda to Tarachandi Road	BR28P3R12	6.605	Narendra Kumar	568.53	06.01.2023	377.10765	72.03181	30.01.2024	29.01.2025	255.16	6.605	4.59	4.63			Sasaram	
3	2022-23	MRL17-G T Road Adua Get to Sheosagar Station Konar Road	BR28P3R13	8.075	Saty Nandan Singh Construction Private Limited	652.95	06.01.2023	432.10101	84.09880	30.01.2024	29.01.2025	195.42	8.075	6.3	0.000			Sheosagar	

[Signature]
29/10/24