

Hari pur Gaon (Ganpatganj) Prithagarj Path to vislas

Schedule XLV-Form No. 134

Karma Chowk (Hulas) Pakki Sadak via chakra mardal
folg pandet tola. mmbsuy

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

59/23-24

K.P.V. Const. Pvt. Ltd.

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd and final Bill					
Name of work — maintenance of road from Haripur gaon (Gampetgaon Pradip-gaon path) to Vish Karna Chowk (Hulas) Pakki Sadak in Chakla mahadulof Jala Pandit Jala					
Head — mm GSY					
Agency — Kailash Pradyuman Pvt. Ltd.					
Agreement No — 18MBD/MMGSY/2023-24					
Date of Commence — 15/03/2024					As per
Date of Completion — 14/03/2025					As per
Date of Actual completion — 15/10/2024					
Date of audit — 15/10/2024					
(1) Providing and fixing of working benchmark Pillars/ Reference Pillars — all complete job					
(i) Benchmark Pillars					
Qty like TMB Page 10 — 5 No					
at 4926.35 each =					24632.50
(ii) Reference Pillars					
Qty like TMB Page 10 — 18 No					
at 2304.90 each =					41488.20
(2) clearing and grubbing road					
land — all complete job					
Qty like TMB Page 10 — 1.548 Hec					
like TMB Page 15 — 0.252 Hec					
					10800 Hec
at 76926.08/Hec =					138467.00

Continuation

at 204587.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BFQ 32 482035.00
(28) Plaster only with cm (1.4)					
— — all complete 003					
Qty vol TMG Page 23 = 11					7.83 m ²
Cost 23 5.60/m ²					2027761.00
(29) Painting two coats on paper					
of LD — all complete 002					
Qty vol TMG Page 24 = 1					17.83 m ²
Cost 137.55/m ²					2438100.00
					432526004.00
Add GST @ 18 %					= (+) R 5854681.00
Add Labour cost @ 1 %					= (+) R 325260.00
Add S. fee					= (+) R 361330.00
					439067275.00
Less Below rate @ 1.26%					
As per Agreement					= (-) R 492248.00
Less Previous paid Amt with					R 38575627.00
TMG Page 19					= (-) R 23955737.00
This is certified That					R 14619290.00
(i) work has been completed off					
Per specification and site condition					
(ii) Now maintenance period started:					
15/10/2024					
OB					