

कार्यपालक अभियंता का कार्यालय  
ग्रामीण कार्य विभाग, कार्य प्रमंडल, समस्तीपुर  
e-mail- eerwdsamastipur@gmail.com

पत्रांक 2733(अम) दिनांक 02/12/25

प्रेषक:- कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, समस्तीपुर।

सेवा में,  
अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव  
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय:- शीर्ष RRSMP (Gen) मद में आवंटन उपलब्ध कराने के संबंध में।  
महाशय,

उपर्युक्त विषयक शीर्ष RRSMP (Gen) योजनान्तर्गत निर्मित/निर्माणाधीन पथों का  
विहित प्रपत्र में अधियाचना पत्र संलग्न कर भेजा जा रहा है।  
अतः अनुरोध है कि संलग्न अधियाचना पत्र के अनुसार आवंटन उपलब्ध कराने की कृपा

की जाय।

अनु०-यथोक्त।

विश्वासभाजन

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, समस्तीपुर

2.12.2025

## GFR 12-B

[See Rule 256(2)]

## FORM OF UTILIZATION CERTIFICATE

(1) Certified that out of the Loan of Rs.668885771.00, Sanctioned under RRSMP(Gen.) Letter No.-102 dated 18.11.2025, in favor of EXECUTIVE ENGINEER, RURAL WORKS DEPARTMENT, WORKS DIVISION, SAMASTIPUR, during the year 2025-26, an amount of Rs 658913833.00, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs.9971938.00, remaining unutilized till date year 2025-26.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1
- 2
- 3
- 4

*2.12.2025*  
*22/12/25*  
Executive Engineer  
RWD, Works Division  
Samastipur

# Requisition Format for Scheme MMGSUY/RRSMP (General)

Name of the Works Division :- Samastipur

| Sl. No. | Package No.               | Project ID as per MIS | Name of Road                                                                        | AA Length (in km.) | Administrative Approval (construction work) Amount (in Lakh) | Agreement (construction work) Amount (in Lakh) | Agreement at No. & Date      | Date of Completion as per Agreement | Actual Date of Completion | Work Status (WBM/WM M/BM/SDBC etc.) | Value of IRI (in mm/km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content (in %) | Total Previous Allotted Amount (in Lakh) | Upto date Expenditure as per MIS (in Lakh) | Value of Work Done (in Lakh) | Current Demand (in Lakh) | Remarks     |
|---------|---------------------------|-----------------------|-------------------------------------------------------------------------------------|--------------------|--------------------------------------------------------------|------------------------------------------------|------------------------------|-------------------------------------|---------------------------|-------------------------------------|-------------------------|------------------------------------|---------------------------------|------------------------------------------|--------------------------------------------|------------------------------|--------------------------|-------------|
| 1       | 2                         | 3                     | 4                                                                                   | 5                  | 6                                                            | 7                                              | 8                            | 9                                   | 10                        | 11                                  | 12                      | 13                                 | 14                              | 15                                       | 16                                         | 17                           | 18                       | 19          |
| 1       | RRSMP/24-25 Samastipur/10 | 6201010350060         | Maharajganj Mukhay marg to State Tubewell Malltipur tak                             | 2.410              | 156.130                                                      | 116.72189                                      | 27(CMBD)25-26 Dt.-13.08.2025 | 25.09.2026                          | In Progress               | PCC, DLC                            | -                       | -                                  | -                               | -                                        | -                                          | 67.93769                     | 67.93769                 | In Progress |
| 2       |                           | 6201010350089         | Mahanth Kalishthan House (Sari) To Anandi Lal Ray House (Sari)                      | 1.200              | 96.243                                                       | 76.71654                                       |                              |                                     |                           | PCC, DLC                            | -                       | -                                  | -                               | -                                        | -                                          | 65.05156                     | 65.05156                 | In Progress |
| 3       |                           | 6201010350091         | Krishu Bazar Samiti Sari to Ramnath Singh House Sari (L045)                         | 1.400              | 89.721                                                       | 70.70635                                       |                              |                                     |                           | PCC, DLC                            | -                       | -                                  | -                               | -                                        | -                                          | 20.54496                     | 20.54496                 | In Progress |
| 4       |                           | 6201010350104         | RAM NAGAR To SARI TOLE SANICHARI                                                    | 1.090              | 69.910                                                       | 59.45696                                       |                              |                                     |                           | PCC, DLC                            | -                       | -                                  | -                               | -                                        | -                                          | 51.16049                     | 51.16049                 | In Progress |
| 5       |                           | 6201010350132         | Sanichara Ashan To U.M. Vidhyalaya Begampur Hindi Purab L045                        | 0.600              | 39.091                                                       | 33.11119                                       |                              |                                     |                           | PCC, DLC                            | -                       | -                                  | -                               | -                                        | -                                          | 21.92452                     | 21.92452                 | In Progress |
| 6       |                           | 6201010350082         | L051-L051 to Kishunpura (VR70)                                                      | 1.670              | 108.246                                                      | 82.237                                         |                              |                                     |                           | PCC                                 | -                       | -                                  | -                               | -                                        | -                                          | 45.77160                     | 45.77160                 | In Progress |
| 7       |                           | 6201010350356         | Repair of road from T02 Paroriya to Mohiddinpur                                     | 6.500              | 1169.910                                                     | 1096.167                                       |                              |                                     |                           | PCC, DLC                            | -                       | -                                  | -                               | -                                        | -                                          | -                            | -                        | -           |
| 8       | RRSMP/24-25 Samastipur/09 | 6201010350179         | Dharanpur chowk to chakhusan Tak                                                    | 1.500              | 90.720                                                       | 71.134                                         | 07(CMBD)25-26 Dt.-19.06.2025 | 28.06.2026                          | In Progress               | PCC                                 | -                       | -                                  | -                               | -                                        | -                                          | 54.83815                     | 54.83815                 | In Progress |
| 9       |                           | 6201010350161         | Musapur bhumihar Tola to Sanichara Ashan                                            | 0.430              | 22.03800                                                     | 17.42731                                       |                              |                                     |                           | PCC                                 | -                       | -                                  | -                               | 1.827                                    | 1.827                                      | 16.39786                     | 14.57051                 | In Progress |
| 10      |                           | 6201010350352         | Samastipur to Pusa main road Bela se kon Bajitpur via Punash                        | 8.500              | 1399.490                                                     | 1232.665                                       |                              |                                     |                           | GSB, WMM, Culvert                   | -                       | -                                  | -                               | 44.923                                   | 44.923                                     | 189.75126                    | 144.82794                | In Progress |
| 11      | RRSMP/24-25 Samastipur/12 | 6201010350142         | Rahua Panchayat met(S76)/Airtel tawar to Rahua Panchayat Nandlal Paswan ke ghar tak | 0.500              | 28.242                                                       | 22.568                                         | 15(CMBD)25-26 Dt.-23.07.2025 | 28.04.2026                          | In Progress               | PCC, DLC                            | -                       | -                                  | -                               | -                                        | -                                          | 17.55188                     | 17.55188                 | In Progress |
|         |                           | 6201010350198         | Ilmasnagar To Kishunpur Railway Station                                             | 13.830             | 2236.076                                                     | 2080.296                                       |                              |                                     |                           | GSB, WMM, Culvert                   | -                       | -                                  | -                               | 355.123                                  | 355.123                                    | 475.07383                    | 119.95130                | In Progress |



| Sl. No. | Package No.               | Project ID as per MIS | Name of Road                                                                    | AA Length (in km.) | Administrative Approval (construction work) Amount (in Lakh) | Agreement (construction work) Amount (in Lakh) | Agreement No. & Date        | Date of Completion as per Agreement | Actual Date of Completion | Work Status (WBM/WM/ M/ BM/ S/ DBC etc.) | Value of IRI (in mm/ km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content (in %) | Total Previous Allotted Amount (in Lakh) | Upto date Expenditure as per MIS (in Lakh) | Value of Work Done (in Lakh) | Current Demand (in Lakh) | Remarks     |
|---------|---------------------------|-----------------------|---------------------------------------------------------------------------------|--------------------|--------------------------------------------------------------|------------------------------------------------|-----------------------------|-------------------------------------|---------------------------|------------------------------------------|--------------------------|------------------------------------|---------------------------------|------------------------------------------|--------------------------------------------|------------------------------|--------------------------|-------------|
| 12      | RRSMP/25-26 Samastipur/01 | 6201010350212         | RWD Path Hajipurva Pramod Singh Ke Ghar Se Sonar Toli Tak                       | 0.750              | 60.347                                                       | 48.551                                         | 09(CMBD)25-26 DL-02.07.2025 | 05.06.2026                          | In Progress               | PCC                                      | 3030                     | 25                                 | 5.0                             | -                                        | -                                          | 37.34110                     | 37.34110                 | In Progress |
| 13      |                           | 6201010350214         | RWD path Madanpur Ram Narayan Sah ke Ghar Se PMGSY Path Ganesht Ram ke Ghar Tak | 0.420              | 33.629                                                       | 27.100                                         |                             |                                     |                           | PCC                                      |                          |                                    |                                 | -                                        | -                                          | 21.26725                     | 21.26725                 |             |
| 14      |                           | 6201010350223         | RCD path Hanuman Mandir se Musepur se RWD Path Musepur Tak                      | 0.600              | 45.174                                                       | 36.042                                         |                             |                                     |                           | PCC                                      | 3062                     | 25                                 | 5.0                             | -                                        | -                                          | 29.82586                     | 29.82586                 | In Progress |
| 15      | RRSMP/24-25 Samastipur/03 | 6201010350049         | L0576-T02 to Fatehpur Bala (VR56)                                               | 2.970              | 184.534                                                      | 155.625                                        | 22(CMBD)25-26 DL-29.08.2025 | 25.04.2026                          | In Progress               | PCC, DLC                                 | -                        | -                                  | -                               | -                                        | -                                          | 48.04972                     | 48.04972                 | In Progress |
| 16      |                           | 6201010350050         | L029-T06 to Kasba Ahar (VR29)                                                   | 2.200              | 177.494                                                      | 142.279                                        |                             |                                     |                           | PCC, DLC                                 | -                        | -                                  | -                               | -                                        | -                                          | 43.89331                     | 43.89331                 | In Progress |
| 17      |                           | 6201010350052         | T06 To Madhopur Digharua via Palghampur                                         | 2.490              | 156.225                                                      | 119.123                                        |                             |                                     |                           | PCC, DLC                                 | -                        | -                                  | -                               | 55.309                                   | 55.309                                     | 77.50537                     | 22.19604                 | In Progress |
| 18      |                           | 6201010350059         | T02 NH (Bangra Thana) To Kubaull baso ajiwa Tak                                 | 2.160              | 138.031                                                      | 104.357                                        |                             |                                     |                           | PCC, DLC                                 | -                        | -                                  | -                               | 31.663                                   | 31.663                                     | 61.92614                     | 30.26360                 | In Progress |
| 19      |                           | 6201010350071         | T02 NH Ward no-05 to fatehpur bala ward no-11(Morwa Sima)                       | 1.630              | 104.016                                                      | 81.583                                         |                             |                                     |                           | PCC, DLC                                 | -                        | -                                  | -                               | 22.972                                   | 22.972                                     | 32.12534                     | 9.15306                  | In Progress |
| 20      |                           | 6201010350074         | L045-T02 to Dih Tola Rahimabad (VR45)                                           | 1.660              | 103.938                                                      | 80.949                                         |                             |                                     |                           | PCC, DLC                                 | -                        | -                                  | -                               | -                                        | -                                          | 9.87528                      | 9.87528                  | In Progress |
| 21      |                           | 6201010350076         | L059 Kabir chowk to Bhona chowk Dihbara chowk                                   | 1.600              | 100.774                                                      | 73.221                                         |                             |                                     |                           | PCC, DLC                                 | -                        | -                                  | -                               | -                                        | -                                          | 27.46039                     | 27.46039                 | In Progress |
| 22      |                           | 6201010350078         | L044-L044 Anganwari Kendra to Munnichak (VR44)                                  | 1.620              | 100.582                                                      | 82.941                                         |                             |                                     |                           | PCC, DLC                                 | -                        | -                                  | -                               | -                                        | -                                          | 69.54077                     | 69.54077                 | In Progress |
| 23      |                           | 6201010350094         | T02 NH To Pasi Tola                                                             | 0.960              | 59.460                                                       | 46.820                                         |                             |                                     |                           | PCC, DLC                                 | -                        | -                                  | -                               | -                                        | -                                          | -                            | 24.70872                 | In Progress |
| 24      |                           | 6201010350097         | L049-T02 to Kubaull Baso (VR49)                                                 | 0.980              | 56.399                                                       | 44.837                                         |                             |                                     |                           | PCC, DLC                                 | -                        | -                                  | -                               | -                                        | -                                          | 12.97712                     | 12.97712                 | In Progress |
| 25      |                           | 6201010350100         | T04 Asari To Musahnan Chowk Ward No. 11                                         | 0.850              | 53.410                                                       | 42.847                                         |                             |                                     |                           | PCC, DLC                                 | -                        | -                                  | -                               | -                                        | -                                          | 23.31314                     | 23.31314                 | In Progress |



| Sl. No. | Package No.               | Project ID as per MIS | Name of Road                                                                             | AA Length (in km.) | Administrative Approval (construction work) Amount (in Lakh) | Agreement (construction work) Amount (in Lakh) | Agreement No. & Date        | Date of Completion as per Agreement | Actual Date of Completion | Work Status (WBM/WM/MBM/SDBC etc.) | Value of IRI (in mm/km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content (in %) | Total Previous Allotted Amount (in Lakh) | Upto date Expenditure as per MIS (in Lakh) | Value of Work Done (in Lakh) | Current Demand (in Lakh) | Remarks     |
|---------|---------------------------|-----------------------|------------------------------------------------------------------------------------------|--------------------|--------------------------------------------------------------|------------------------------------------------|-----------------------------|-------------------------------------|---------------------------|------------------------------------|-------------------------|------------------------------------|---------------------------------|------------------------------------------|--------------------------------------------|------------------------------|--------------------------|-------------|
| 26      | RRSMP/25-26 Samastipur/05 | 6201010350255         | Tajpur Sahpur Baghauni RWD Path MD Usaid ke ghar ke nikar se sabbar Tola jane wali sadak | 0.300              | 22.283                                                       | 18.082                                         | 14(CMBD)25-26 Dt-14.07.2025 | 05.06.2026                          | In Progress               | PCC                                | -                       | -                                  | -                               | -                                        | -                                          | -                            | 11.05275                 | In Progress |
| 27      |                           | 6201010350279         | NH 28 Rajwa Se Bahadur Nagar                                                             | 1.200              | 78.796                                                       | 63.619                                         |                             |                                     |                           | PCC, DLC                           | -                       | -                                  | -                               | -                                        | -                                          | -                            | 48.09146                 | In Progress |
| 28      | RRSMP/24-25 Samastipur/06 | 6201010350007         | Reora to Dinmanpur                                                                       | 3.950              | 273.611                                                      | 238.642                                        | 11(CMBD)25-26 Dt-05.07.2025 | 28.05.2026                          | In Progress               | PCC, DLC                           | -                       | -                                  | -                               | 83.363                                   | 83.36275                                   | 165.70315                    | 82.34040                 | In Progress |
| 29      |                           | 6201010350009         | Repair of road from T01 to Khairi                                                        | 3.100              | 197.928                                                      | 152.698                                        |                             |                                     |                           | PCC, DLC                           | -                       | -                                  | -                               | 25.361                                   | 25.36117                                   | 78.71900                     | 53.35783                 | In Progress |
| 30      |                           | 6201010350196         | Dakari Chowk To Bishwanathpur                                                            | 20.450             | 1729.207                                                     | 1476.325                                       |                             |                                     |                           | PCC, DLC                           | -                       | -                                  | -                               | 0                                        | 0                                          | 272.42155                    | 272.42155                | In Progress |
| 31      |                           | 6201010350024         | L064 Tinbatiya to Kheda Siman                                                            | 1.230              | 80.877                                                       | 61.136                                         |                             |                                     |                           | PCC, DLC                           | -                       | -                                  | -                               | 13.298                                   | 13.29830                                   | 33.51671                     | 20.21841                 | In Progress |
| 32      | RRSMP/24-25 Samastipur/11 | 6201010350101         | L023-T01 to Ganga Tola (VR232)                                                           | 1.150              | 75.139                                                       | 59.662                                         | 08(CMBD)25-26 Dt-25.06.2025 | 24.04.2026                          | In Progress               | PCC                                | -                       | -                                  | -                               | 42.421                                   | 42.421                                     | 56.77374                     | 14.35236                 | In Progress |
| 33      |                           | 6201010350121         | Dasur Indal Paswan ke Ghar to L022 Ram Briksh Gupta ke Ghar Tak                          | 0.660              | 49.127                                                       | 39.789                                         |                             |                                     |                           | PCC                                | -                       | -                                  | -                               | 26.569                                   | 26.569                                     | 38.22793                     | 11.63864                 | In Progress |
| 34      |                           | 6201010350138         | Dasur Math me ramprit paswan ke ghar to Dasur math trimuhani tak                         | 0.500              | 33.525                                                       | 27.052                                         |                             |                                     |                           | PCC                                | -                       | -                                  | -                               | 20.834                                   | 20.834                                     | 25.97694                     | 5.14336                  | In Progress |
| 35      |                           | 6201010350056         | BHADEN TO BASANTPUR RAMAN                                                                | 2.560              | 185.882                                                      | 165.146                                        |                             |                                     |                           | PCC                                | -                       | -                                  | -                               | 64.633                                   | 64.63271                                   | 90.56082                     | 25.92811                 | In Progress |



| Sl. No. | Package No.               | Project ID as per MIS | Name of Road                                                             | AA Length (in km.) | Administrative Approval (construction work) Amount (in Lakh) | Agreement (construction work) Amount (in Lakh) | Agreement No. & Date         | Date of Completion as per Agreement | Actual Date of Completion | Work Status (WBM/WM/M/BM/SDBC etc.) | Value of IRI (in mm/km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content (in %) | Total Previous Allotted Amount (in Lakh) | Upto date Expenditure as per MIS (in Lakh) | Value of Work Done (in Lakh) | Current Demand (in Lakh) | Remarks     |
|---------|---------------------------|-----------------------|--------------------------------------------------------------------------|--------------------|--------------------------------------------------------------|------------------------------------------------|------------------------------|-------------------------------------|---------------------------|-------------------------------------|-------------------------|------------------------------------|---------------------------------|------------------------------------------|--------------------------------------------|------------------------------|--------------------------|-------------|
| 36      | RRSMP/24-25 Samastipur/11 | 6201010350197         | Repair of Road from Satnalpur To Lawhatta Nakta                          | 12.100             | 137.897                                                      | 1653.322                                       | 08(CMBD)25-26 Dt.-25.06.2025 | 24.04.2026                          | In Progress               | Box cutting, GSB, WMM               | -                       | -                                  | -                               | 481.799                                  | 481.799                                    | 733.44965                    | 251.64099                | In Progress |
| 37      |                           | 6201010350079         | Lawhatta Chowk To Lavhatta                                               | 1.550              | 111.644                                                      | 89.014                                         |                              |                                     |                           | PCC                                 | -                       | -                                  | -                               | 66.128                                   | 66.128                                     | 78.45304                     | 12.32517                 | In Progress |
| 38      |                           | 6201010350126         | T03 Belahi uchaya vidyalay To Raj ratan singh ke ghar tak                | 0.700              | 42.957                                                       | 34.109                                         |                              |                                     |                           | PCC                                 | -                       | -                                  | -                               | 24.535                                   | 24.535                                     | 28.90506                     | 4.37042                  | In Progress |
|         |                           | 6201010350122         | Purnahi Pachhim Tola me Ramlagan Mahito House To Ram Sundar House        | 0.900              | 48.673                                                       | 38.904                                         |                              |                                     |                           | PCC                                 | -                       | -                                  | -                               | 29.722                                   | 29.722                                     | 35.33398                     | 5.61205                  | In Progress |
| 39      |                           | 6201010350062         | Satnalpur Chowk Laxmi Mahito Ke Ghar to Hanuman Chowk                    | 2.260              | 144.967                                                      | 110.962                                        |                              |                                     |                           | PCC                                 | -                       | -                                  | -                               | 74.825                                   | 74.825                                     | 82.98639                     | 8.16165                  | In Progress |
| 40      | RRSMP/24-25 Samastipur/08 | 6201010350174         | L039 se to Ramchandra Ram                                                | 1.700              | 105.409                                                      | 78.175                                         | 16(CMBD)25-26 Dt.-26.08.2025 | 26.06.2026                          | In Progress               | PCC                                 | -                       | -                                  | -                               | -                                        | -                                          | 45.83940                     | 45.83940                 | In Progress |
| 41      |                           | 6201010350188         | Ramathpur Chowk to Sahni Tola via Danda Chowk                            | 1.200              | 69.617                                                       | 53.793                                         |                              |                                     |                           | PCC                                 | -                       | -                                  | -                               | -                                        | -                                          | 21.04187                     | 21.04187                 | In Progress |
| 42      |                           | 6201010350194         | In Korbaddha village Shiv Mandir to Tama tola via Ram Jatan Mahito house | 1.000              | 60.996                                                       | 50.162                                         |                              |                                     |                           | PCC                                 | -                       | -                                  | -                               | -                                        | -                                          | 36.07160                     | 36.07160                 | In Progress |
| 43      | RRSMP/25-26 Samastipur/04 | 6201010350201         | Sobhit Sah ke Ghar se Sambhupatti Post Office tak                        | 0.450              | 33.596                                                       | 27.202                                         | 26(CMBD)25-26 Dt.-19.09.2025 | 12.08.2026                          | In Progress               | PCC                                 | -                       | -                                  | -                               | -                                        | -                                          | 19.52035                     | 19.52035                 | In Progress |

*Neelam*  
9.12.2025


Divisional Accounts Officer  
RWD, Works Division Samastipur

*23/12/25*  
Executive Engineer  
RWD, Works Division Samastipur

## अधियाचना हेतु प्रमाण पत्र

प्रमाणित किया जाता है कि .B.R.S.M.P.(H.K.) योजनान्तर्गत :- 24-25/03

1. पथ/पुल 101st Avenue to Muslim Chowk Ward-11 में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

  
कनीय अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रशाखा, सुपुर्

  
सहायक अभियंता  
ग्रामीण कार्य विभाग  
कार्य अवर प्रमंडल, सुपुर्

  
कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, .....