

3rd Year Maintenance

65

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Maintenance of road from H/O Ram Kunal Paswan to Lohs under Ministry					
Agency - M/S Shivam Kumar					
Agreement No - 05 SBD/2021-22					
Date of start - 05/08/2021					
Date of completion - 04/08/2022					
Actual date of completion - 05/04/2022					
3rd Year Maintenance? 06/04/2024 to 05/04/2025					
① Restoration of Ramps					
2 x 6.00 x 1.25 x 0.30 = 4.50m ³					
2 x 5.50 x 1.20 x 0.25 = 3.30m ³					
2 x 10.15 x 1.20 x 0.30 = 7.29m ³					
2 x 6.00 x 1.25 x 0.30 = 4.50m ³					
2 x 8.00 x 1.25 x 0.25 = 5.00m ³					
4 x 6.50 x 1.20 x 0.30 = 9.36m ³					
3 x 8.50 x 1.15 x 0.30 = 8.80m ³					
3 x 6.00 x 1.28 x 0.25 = 5.76m ³					
5 x 8.00 x 1.25 x 0.30 = 15.00m ³					
2 x 7.00 x 1.10 x 0.30 = 4.62m ³					
4 x 10.15 x 1.20 x 0.25 = 12.18m ³					
1 x 6.25 x 0.90 x 0.25 = 1.41m ³					
1 x 4.50 x 0.75 x 0.30 = 1.01m ³					
1 x 9.40 x 1.00 x 0.25 = 2.35m ³					
85.04m ³					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	D.	D.	
(8) Maintenance of Trees by the road-side					
Q.V7703/67(8) = 120 Ha					
e.h. 597.01/acre h. 7-164/2a					
(9) Maintenance of road signs					
Q.V7703/67(9) = 0.80 km					
e.h. 1117.64/km h. 8942a					
(10) Maintenance of 200m stone					
Q.V7703/67(10) = 1.60 km					
e.h. 733.25/km h. 11732a					
(11) Paving and laying Road Marking					
Q.V7703/67(11) = 220.45					
e.h. 721.98/h h. 2320342a					
R. 444,8002a					
Add 1/2 Labour cost					4448=0
Add 12 1/2% ST (+)					533762a
Add signage fee (+)					880=0
R. 5,03,504=a					
Less 1.08% below -)					5438=0
R. 498,066=0					
7/4/25	7/4/25				07/04/25
JE	JE				AE