

Name of Division : Rural Works Department, Works Division :- Sikharna(Dhaka)

अनुश्रवण हेतु प्रगति प्रतिवेदन (चालू योजना)

Name of Scheme:- RRSMP-Gen

Month -August 2025

Sl. No.	Sanction Year	Name of Block	Name of the Road	Package No.	Length (In Km)	AA Amount (In Lakh)	Total Agreement Amount (In Lakh)	Date of Completion according agreement	Name of Contractor	Physical Progress (In			Expenditure (In Lakh)	Remarks
										Sub Base	Base	Surface		
1	2	3	4	5	6	7	9	10	11	12	13	14	15	16
56	2024-25	Dhaka	Construction of road from kharua main road to Anusuchit jati tola road in Dhaka Block	RRSMP/24-25 Sikharna Dhaka/05	0.500	38.24000	30.40427	26/06/2026	Shree Bajrang Co	1.000	0.500	0.400	29.25499	Surface Inprogress
57	2024-25	Dhaka	Bairiya Tinmuhana to Gramin Main road under Dhaka Block	RRSMP/24-25 Sikharna Dhaka/05	0.370	27.13000	21.50615	26/06/2026	Shree Bajrang Co	0.000	0.000	0.300	19.43167	Surface Inprogress
58	2024-25	Dhaka	Gahai se Panchayat bhawan hote pansalwa	RRSMP/24-25 Sikharna Dhaka/05	0.750	68.26000	53.05009	26/06/2026	Shree Bajrang Co	0.750	0.700	0.500	30.62181	Surface Inprogress
59	2024-25	Dhaka	Mathiya Champapur road se siswa mangal mandir ke bagal se sarak nirman	RRSMP/24-25 Sikharna Dhaka/05	0.400	29.57000	23.46096	26/06/2026	Shree Bajrang Co	0.000	0.000	0.000	0.00000	Work In Progress
60	2024-25	Dhaka	Chandanbara to jamuniya bazaar	RRSMP/24-25 Sikharna Dhaka/05	1.400	110.95000	85.39899	26/06/2026	Shree Bajrang Co	1.000	0.000	1.000	50.99561	WBM inprogress
61	2024-25	Dhaka	Dhaka belwa ghat road se lohar patti pachpakri hote mai Asthan tak	RRSMP/24-25 Sikharna Dhaka/05	0.800	51.27000	40.39104	26/06/2026	Shree Bajrang Co	0.500	0.200	0.000	0.00000	G-III Inprogress
62	2024-25	Dhaka	Barharwa lakhansen gram me ganesh Prasad ke ghar to harindra jaiswal avam bablu singh ke dukan to ganga sah ke ghar tak PCC nirman karya	RRSMP/24-25 Sikharna Dhaka/05	0.340	27.91000	22.23078	26/06/2026	Shree Bajrang Co	0.000	0.000	0.000	0.00000	Work In Progress
63	2024-25	Dhaka	Sapahi mukhya sadak to sapahi mandir tola	RRSMP/24-25 Sikharna Dhaka/05	0.610	42.18000	33.39575	26/06/2026	Shree Bajrang Co	0.610	0.500	0.000	25.22261	G-iii Inprogress
64	2024-25	Dhaka	T05 wasi akhtar (khairwa tola) ke ghar	RRSMP/24-25 Sikharna Dhaka/05	0.600	39.55000	31.22198	26/06/2026	Shree Bajrang Co	0.000	0.000	0.000	0.00000	Work In Progress
65	2024-25	Dhaka	T06 toHarijan tola	RRSMP/24-25 Sikharna Dhaka/05	0.600	45.62000	36.16632	26/06/2026	Shree Bajrang Co	0.500	0.000	0.000	26.72432	GSB and wbm nprogress
66	2024-25	Dhaka	Bahlolpur tinmuhani to turha toil hote parsa awses path	RRSMP/24-25 Sikharna Dhaka/05	0.900	70.18000	55.74317	26/06/2026	Shree Bajrang Co	0.800	0.000	0.500	45.54421	Surface Inprogress
67	2024-25	Dhaka	Construction of road from Phulwariya road to gramin road via anusuchit jatitola in Dhaka block	RRSMP/24-25 Sikharna Dhaka/05	0.400	29.90000	23.73214	26/06/2026	Shree Bajrang Co	0.000	0.000	0.000	0.00000	Work In Progress
68	2024-25	Dhaka	Parsa tola me Indrajit ke ghar to kadir ke ghar tak PCC nirman Karya	RRSMP/24-25 Sikharna Dhaka/05	0.310	22.87000	18.13498	26/06/2026	Shree Bajrang Co	0.000	0.000	0.300	16.56275	Surface Inprogress
69	2024-25	Dhaka	Raksa Shyam Bakhri path to Turkouliya path tak	RRSMP/24-25 Sikharna Dhaka/05	0.400	26.72000	21.10165	26/06/2026	Shree Bajrang Co	0.300	0.200	0.000	20.19694	G-III Inprogress
70	2024-25	Dhaka	Sapahi path me mohan sah ke dukan to ganesh mestar ke ghar tak PCC nirman Karya	RRSMP/24-25 Sikharna Dhaka/05	0.170	13.14000	10.44556	26/06/2026	Shree Bajrang Co	0.000	0.000	0.000	0.00000	Work In Progress
71	2024-25	Dhaka	Jatwaliya musafir mukhiya ke chouk se mil hote telhara road tak	RRSMP/24-25 Sikharna Dhaka/05	0.610	44.66000	35.40124	26/06/2026	Shree Bajrang Co	0.610	0.500	0.500	28.40807	Surface Inprogress
72	2024-25	Dhaka	Barewa road me tutan more tak PCC	RRSMP/24-25 Sikharna Dhaka/05	0.420	46.09000	36.97511	26/06/2026	Shree Bajrang Co	0.000	0.000	0.000	0.00000	Work In Progress
73	2024-25	Dhaka	Construction of road from Chota Chandramohan basant chouk to anusuchit jati tola in Dhaka block	RRSMP/24-25 Sikharna Dhaka/05	0.800	56.43000	44.67180	26/06/2026	Shree Bajrang Co	0.800	0.600	0.200	43.19656	G-III Inprogress

Sl. No.	Sanction Year	Name of Block	Name of the Road	Package No.	Length (In Km)	AA Amount (In Lakh)	Total Agreement Amount (In Lakh)	Date of Completion according agreement	Name of Contractor	Physical Progress (In			Expenditure (In Lakh)	Remarks
										Sub Base	Base	Surface		
74	2024-25	Dhaka	Purvi champaran jila antargat Dhaka prakhand ke malkouniya gram me umesh Prasad ke ghar se harijan toil tak path nirman	RRSMP/24-25 Sikharna Dhaka/05	0.280	21.38000	16.46155	26/06/2026	Shree Bajrang Co	0.000	0.000	0.200	13.56207	Surface Inprogress
75	2024-25	Dhaka	karhaniya gram me braham astan to pokhar kinare hote hue main road chandraber singh ke ghar tak pcc path avan nala nirman karya	RRSMP/24-25 Sikharna Dhaka/05	0.410	29.97000	23.75704	26/06/2026	Shree Bajrang Co	0.000	0.000	0.000	0.00000	Work In Progress
76	2024-25	Dhaka	Fulwariya chainpur to kharuhi mushlim tola, ward no.-4	RRSMP/24-25 Sikharna Dhaka/05	0.910	71.88000	57.13181	26/06/2026	Shree Bajrang Co	0.500	0.500	0.000	22.35476	G-III Inprogress
77	2024-25	Dhaka	Construction of road from braham asthan to purwari gumti via ram rit chaudhari in kundwa chainpur village under Dhaka block	RRSMP/24-25 Sikharna Dhaka/05	0.375	28.31000	22.47912	26/06/2026	Shree Bajrang Co	0.000	0.000	0.000	0.00000	Work In Progress
78	2024-25	Dhaka	Purvi champaran jila antargat Dhaka prakhand me pachpakri gramin path tak path nirman	RRSMP/24-25 Sikharna Dhaka/05	0.260	19.44000	15.43053	26/06/2026	Shree Bajrang Co	0.000	0.000	0.200	13.52499	Surface Inprogress
79	2024-25	Dhaka	Chandrihiya gram me pitch road me santa path me PCC nirman	RRSMP/24-25 Sikharna Dhaka/05	0.280	21.37000	16.97468	26/06/2026	Shree Bajrang Co	0.280	0.000	0.000	15.34721	Surface Inprogress
80	2024-25	Dhaka	Dalpat gram main road to chandrika baitha ke ghar hote hue braham asthan tak PCC sarak nirman karya	RRSMP/24-25 Sikharna Dhaka/05	0.330	24.63000	19.54079	26/06/2026	Shree Bajrang Co	0.000	0.000	0.000	0.00000	Work In Progress
81	2024-25	Dhaka	Gurhenwa hirapur to birta tola	RRSMP/24-25 Sikharna Dhaka/05	0.800	59.50000	47.25855	26/06/2026	Shree Bajrang Co	0.500	0.300	0.000	37.60253	G-III Inprogress
82	2024-25	Dhaka	Barharwa lakhansen gram me birendra singh ke ghar to lalesh paswan ke ghar tak PCC nirman karya	RRSMP/24-25 Sikharna Dhaka/05	0.290	23.43000	18.67924	26/06/2026	Shree Bajrang Co	0.000	0.000	0.000	0.00000	Work In Progress
83	2024-25	Dhaka	Purvi Champaran jila antargat Dhaka prakhand ke fulwariya gram me mukhya darak se mahadalit tola tak path nirman	RRSMP/24-25 Sikharna Dhaka/05	0.190	14.72000	11.71039	26/06/2026	Shree Bajrang Co	0.000	0.000	0.000	0.00000	Work In Progress
84	2024-25	Dhaka	Dalpat gram me main road to harihar sah ke ghar hote hue numesh mukhiya ke baithka tak pcc nirman karya	RRSMP/24-25 Sikharna Dhaka/05	0.450	33.22000	26.24900	26/06/2026	Shree Bajrang Co	0.000	0.000	0.000	0.00000	Work In Progress
85	2024-25	Dhaka	Siswa mangal gram me nahar chouk to tatwa toil mahalla hote hue braham sthan path me PCC nirman karya	RRSMP/24-25 Sikharna Dhaka/05	0.350	25.79000	20.45178	26/06/2026	Shree Bajrang Co	0.000	0.000	0.200	18.94455	Surface Inprogress
86	2024-25	Dhaka	Parsa to kharuha	RRSMP/24-25 Sikharna Dhaka/05	0.540	39.56000	31.36506	26/06/2026	Shree Bajrang Co	0.540	0.300	0.000	30.12077	GSB Inprogress
87	2024-25	Dhaka	Construction of road hirapur mahangua gramin road in Dhaka block	RRSMP/24-25 Sikharna Dhaka/05	0.500	37.36000	29.67305	27/06/2026	Shree Bajrang Co	0.500	0.000	0.400	23.52036	Surface inprogress
88	2024-25	Dhaka	L042 to Pandit tola	RRSMP/24-25 Sikharna Dhaka/05	0.500	32.46000	25.59177	30/06/2026	Shree Bajrang Co	0.500	0.000	0.300	23.94400	Surface Inprogress
89	2024-25	Dhaka	Bikrampur ramji dubey tola road se pal tola bikrampur	RRSMP/24-25 Sikharna Dhaka/05	0.600	43.77000	34.69581	26/06/2026	Shree Bajrang Co	0.600	0.000	0.400	28.33383	Surface inprogress
90	2024-25	Dhaka	L060 to Japas mahto ke ghar	RRSMP/24-25 Sikharna Dhaka/05	0.520	43.33000	34.55672	27/06/2026	Shree Bajrang Co	0.300	0.000	0.300	28.80850	Surface Inprogress
91	2024-25	Dhaka	Wasahiya (karhaniya) gram me masjid to nuniya tola sarwajanik bathak tak PCC nirman karya	RRSMP/24-25 Sikharna Dhaka/05	0.250	31.86000	25.67374	26/06/2026	Shree Bajrang Co	0.000	0.000	0.100	13.57106	Surface Inprogress
92	2024-25	Dhaka	Badharwa Siwan To Chaknagari	RRSMP/24-25 Sikharna Dhaka/05	1.250	115.96000	88.89896	27/06/2026	Shree Bajrang Co	1.000	1.000	1.000	42.02988	Surface inprogress

Sl. No.	Sanction Year	Name of Block	Name of the Road	Package No.	Length (In Km)	AA Amount (In Lakh)	Total Agreement Amount (In Lakh)	Date of Completion according agreement	Name of Contractor	Physical Progress (In			Expenditure (In Lakh)	Remarks
										Sub Base	Base	Surface		
93	2024-25	Dhaka	Jhauaram Kundwa To Kharua	RRSMP/24-25 Sikharna Dhaka/05	1.100	100.99000	76.02270	26/06/2026	Shree Bajrang Co	0.500	0.000	0.000	29.17170	GSB Inprogress
94	2024-25	Dhaka	Masaura Chainpur Path Hasanpur To Banjraha tak	RRSMP/24-25 Sikharna Dhaka/05	1.330	112.95000	80.61318	26/06/2026	Shree Bajrang Co	1.000	1.000	0.900	16.92768	Surface inprogress
95	2024-25	Dhaka	Construction of Road From Jagarnath singh's House To Kabristan in Bisrahiya Village Under Dhaka		0.870	84.28000	67.78228	26/06/2026	Shree Bajrang Co	0.500	0.000	0.300	42.75016	Surface Inprogress
96	2024-25	Dhaka	Pachpakari Gurhenwan Road To Murali Purvi Tola	RRSMP/24-25 Sikharna Dhaka/05	1.210	82.68000	65.40830	26/06/2026	Shree Bajrang Co	1.000	0.800	0.800	49.65451	Surface inprogress
97	2024-25	Dhaka	Sisahani To Hardiya Road	RRSMP/24-25 Sikharna Dhaka/05	1.600	139.40000	105.14537	26/06/2026	Shree Bajrang Co	0.000	0.000	0.000	0.00000	Work In Progress
98	2024-25	Dhaka	Dhaka Ghorasahan Road To Mahadeva Kalwar Tola Ward No 14, 15	RRSMP/24-25 Sikharna Dhaka/05	1.050	75.71000	59.95579	26/06/2026	Shree Bajrang Co	0.000	0.000	0.000	0.00000	Work In Progress
99	2024-25	Dhaka	Kaswa lakhansen naharchouk to barharwa siwan coad tak	RRSMP/24-25 Sikharna Dhaka/05	1.000	73.69000	58.41216	26/06/2026	Shree Bajrang Co	1.000	0.000	0.500	48.19554	Surface inprogress
100	2024-25	Dhaka	Badki basahiya se chotki basahiya	RRSMP/24-25 Sikharna Dhaka/05	0.810	75.05000	55.98625	27/06/2026	Shree Bajrang Co	0.400	0.000	0.000	24.26721	GSB inprogress
101	2024-25	Dhaka	Maguaa More To Prathmik Vidyalay Hote Huye Bharat-Nepal Border	RRSMP/24-25 Sikharna Dhaka/05	0.700	84.28000	68.22844	27/06/2026	Shree Bajrang Co	0.500	0.000	0.400	32.97721	Surface inprogress
102	2024-25	Dhaka	Bakhri Khajuri Braham Asthan To Nankar	RRSMP/24-25 Sikharna Dhaka/05	1.000	72.12000	57.03648	26/06/2026	Shree Bajrang Co	0.000	0.000	0.000	0.00000	Work In Progress
103	2024-25	Dhaka	Dostiya tinmuhana to Phulwariya bazaar	RRSMP/24-25 Sikharna Dhaka/05	1.300	105.35000	83.87745	27/06/2026	Shree Bajrang Co	0.800	0.300	0.000	64.08761	GSB and WBM inProgress
104	2024-25	Dhaka	PWD road to lalbakiya gram jane wali bandh tola	RRSMP/24-25 Sikharna Dhaka/05	1.850	130.96000	103.49893	26/06/2026	Shree Bajrang Co	0.000	0.000	0.000	0.00000	Work In Progress
105	2024-25	Dhaka	Dhaka Motihari road naya tola hote BIsrahiya tak	RRSMP/24-25 Sikharna Dhaka/05	1.500	106.48000	84.22300	26/06/2026	Shree Bajrang Co	1.500	0.000	1.000	80.94219	Surface inprogress
106	2024-25	Dhaka	Sapahi to Daud Nagar	RRSMP/24-25 Sikharna Dhaka/05	1.500	109.33000	80.46824	26/06/2026	Shree Bajrang Co	0.600	0.500	0.000	38.26892	GSB WBM Inprogress
107	2024-25	Dhaka	Jamuniya tola to Chandanbara Uttar tola	RRSMP/24-25 Sikharna Dhaka/05	1.150	81.12000	64.23093	26/06/2026	Shree Bajrang Co	1.000	0.000	1.000	61.73947	Surface inprogress
108	2024-25	Dhaka	Kasba lakhensen to Barharwa lakhensen	RRSMP/24-25 Sikharna Dhaka/05	1.500	130.67000	96.73915	26/06/2026	Shree Bajrang Co	1.000	0.000	1.000	40.24283	Surface inprogress
109	2024-25	Dhaka	Brahamasthan narkatiya to parsa road	RRSMP/24-25 Sikharna Dhaka/05	2.400	194.78000	149.58379	26/06/2025	Shree Bajrang Co	2.000	2.000	1.500	58.19787	Surface inprogress
110	2024-25	Dhaka	Narkatiya at mathiya narkatiya road to Malkauniya Dhobi tola	RRSMP/24-25 Sikharna Dhaka/05	3.800	313.37000	229.58907	26/06/2026	Shree Bajrang Co	2.500	2.000	2.000	82.77021	Surface inprogress

Executive Engineer
RWD (W) Division,Dhaka