

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमंडल, डुमरांव ।

Email ID – ee.dumraon.rwd@gmail.com

पत्रांक 1500/17/20

दिनांक 13/10/2025

प्रेषक,

ई0 संजय कुमार
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, डुमरांव ।

सेवा में,

नोडल पदाधिकारी,
मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना (MMGSUY (RRSMP GEN)
ग्रामीण कार्य विभाग, बिहार, पटना ।

विषय:— शीर्ष MMGSUY (RRSMP GEN) में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है शीर्ष MMGSUY (RRSMP GEN) योजना अन्तर्गत पथ में संलग्न विवरणी के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि संवेदक का भुगतान किया जा सके।

अनु०:—

1. अधियाचना प्रमाण पत्र 1 पृष्ठ में।
2. उपयोगिता प्रमाण पत्र एक प्रति ।

विश्वासभाजन



कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्यप्रमंडल, डुमरांव ।

GFR 12-B
[See Rule 256 (2)]

FORM OF UTILIZATION CERTIFICATE

- (1) Certified that out of the Loan of Rs.2833.01505, Sanctioned under MMGSUY(RRSMP GEN), Vide Letter No.62 dated.27.07.2025, in favour of **Executive Engineer, Rural Works Department, Works Division, Dumraon**, during the year **2025-26**, an amount of Rs.2833.01505, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs.0.000, remaining unutilized at the end of the year..... has been surrendered to the Government (vide No....., dated.....)/ will be adjusted towards the loan payable during the next financial year.
- (2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.


13/10/25
Divisional Accounts Officer
Rural Works Department,
Works Division, Dumraon.


13/10/25
Executive Engineer
Rural Works Department
Works Division, Dumraon.

Requisition Format for Scheme:- MMGSUY (RRSMP General/SC/ST)

Name of the Work Division :- Dumraon																		
SL No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	work status (WBM/ WMM/ BM/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RRSMP/25-26 Dumraon/01	1040200350184	Raghunathpur Station Road to Sikariya Gram	4.670	431.49600	260.43222	17 CMBD 2025-26	03.10.2026	ongoing	WMM/SDBC	-	-	-	0.00000	0.00000	40.220	40.220	WMM/SDBC in progress
2	RRSMP/25-26 Dumraon/01	1040200350185	Durga Mandir to Dharall Road	1.400	77.13700	48.10311	17 CMBD 2025-26	03.10.2026	ongoing	WMM/BM/ SDBC	-	-	-	0.00000	0.00000	25.660	25.660	WMM/SDBC in progress
3	RRSMP/25-26 Dumraon/01	1040200350186	Bhadwar PMGSY to Block Boundry	3.450	305.25100	185.30760	17 CMBD 2025-26	03.10.2026	ongoing	WMM	-	-	-	0.00000	0.00000	50.440	50.440	WMM in progress
4	RRSMP/25-26 Dumraon/01	1040200350187	Sukalpura Road to Chaugai Phaddar Road	1.200	70.96800	40.15842	17 CMBD 2025-26	03.10.2026	ongoing	WMM	-	-	-	0.00000	0.00000	28.107	28.107	WMM in progress
5	RRSMP/25-26 Dumraon/01	1040200350188	Akarasi path to Phafadar via sukurpura pathlpura path	2.000	119.21400	65.76657	17 CMBD 2025-26	03.10.2026	ongoing	WMM	-	-	-	0.00000	0.00000	40.23	40.23	WMM in progress
6	RRSMP/25-26 Dumraon/01	1040200350189	Brahmpur Bagen Path to Akori Gram	3.000	180.25000	99.54085	17 CMBD 2025-26	03.10.2026	ongoing	WMM	-	-	-	0.00000	0.00000	57.715	57.715	WMM in progress
7	RRSMP/25-26 Dumraon/01	1040200350190	Dharuli Halt to Dhrauli Gram Tak Path. (Reserve person unemployed Engineer)	1.050	81.55300	47.64130	17 CMBD 2025-26	03.10.2026	ongoing	WBM/BM	-	-	-	0.00000	0.00000	23.026	23.026	WMM/BM in progress
8	RRSMP/24-25 Dumraon/02	1040200350118	East Shivpur Men Road to Ex. Sansad Late Suraj Prasad	0.950	67.28662	45.74690	01 CMBD 2025-26	04/05/2026	ongoing	BM/ SDBC	-	-	-	0.00000	0.00000	37.940	37.940	Pot Patch Completed. PCC in progress
9	RRSMP/24-25 Dumraon/02	1040200350119	L029-Chaugai to Baide (L029)	0.780	47.72452	30.60742	01 CMBD 2025-26	04/05/2026	ongoing	BM/ SDBC	2564	25	5.01	13.56434	13.56434	15.06400	1.500	Physically Completed
10	RRSMP/24-25 Dumraon/02	1040200350120	Repair of road from Kuransaray Main road to Fafdar (Baisa village)	1.500	87.93543	58.36907	01 CMBD 2025-26	04/05/2026	ongoing	BM/ SDBC	2819	25	5.01	35.12712	35.12712	37.22700	2.100	Physically Completed
11	RRSMP/24-25 Dumraon/02	1040200350121	Ariyam Chaugai PMGSY Road to Thori Pandeypur dalit basti gaun tak	0.700	48.99925	33.80210	01 CMBD 2025-26	04/05/2026	ongoing	BM/ SDBC	3406	25	5.01	3.26315	3.26315	31.26300	28.000	PCC 400m Completed
12	RRSMP/24-25 Dumraon/02	1040200350122	Koransarai Chaugai Path Se Rampur Nahar Tak Banjariva Konhi Hote Hue	2.200	139.84836	91.60380	01 CMBD 2025-26	04/05/2026	ongoing	BM/ SDBC	3163	25	5.01	56.27225	56.27225	58.37200	2.100	Physically Completed
13	RRSMP/24-25 Dumraon/02	1040200350123	Chaugai Bagen path se Chaugai Mushar tola tak sadak nirman	1.000	64.00400	41.28570	01 CMBD 2025-26	04/05/2026	ongoing	BM/ SDBC	3275	25	5.01	26.49879	26.49879	27.69900	1.200	Physically Completed
14	RRSMP/24-25 Dumraon/02	1040200350124	Masahiya Nachp PMGSY Road Se Virpur Harijan Tola Tak	2.590	162.90830	104.52790	01 CMBD 2025-26	04/05/2026	ongoing	BM/ SDBC	2724	25	5.01	63.33230	63.33230	68.56200	5.230	Physically completed
15	RRSMP/24-25 Dumraon/02	1040200350125	AMSARI NAHAR ROAD SE to DUSADH TOLA KAMKAR TOLA	1.950	122.54129	79.96886	01 CMBD 2025-26	04/05/2026	ongoing	BM/ SDBC	3246	25	5.01	20.12075	20.12075	56.12100	36.000	Pot Patch Completed & BT 1050m Completed, PCC in progress
16	RRSMP/24-25 Dumraon/02	1040200350126	PHAFDAR APPROACH PATH SE to KOIRI TOLA MASARIYA	2.100	127.90630	82.12206	01 CMBD 2025-26	04/05/2026	ongoing	BM/ SDBC	3190	25	5.01	47.95808	47.95808	50.25800	2.300	Physically Completed
17	RRSMP/24-25 Dumraon/02	1040200350127	Chaugai Keshath road se Basantpur Shiv Mandir tola	1.800	116.04227	72.74437	01 CMBD 2025-26	04/05/2026	ongoing	BM/ SDBC	3260	25	5.01	35.18106	35.18106	36.48100	1.300	Physically Completed
18	RRSMP/24-25 Dumraon/02	1040200350128	Chaugain Purab gate to Harizon tola	1.250	80.98115	54.96039	01 CMBD 2025-26	04/05/2026	ongoing	BM/ SDBC	2637	25	5.01	16.16676	16.16676	46.16700	30.000	PCC in progress
19	RRSMP/24-25 Dumraon/02	1040200350129	Koran Sarai Pafdar Path To Koiri Tola	0.400	22.22036	14.57638	01 CMBD 2025-26	04/05/2026	ongoing	BM/ SDBC	3167	25	5.01	10.90060	10.90060	22.85100	11.950	Physically completed
20	RRSMP/24-25 Dumraon/02	1040200350130	Murar Post Office To Choudhary Tola	0.450	28.11512	19.26401	01 CMBD 2025-26	04/05/2026	ongoing	BM/ SDBC	3010	25	5.01	0.00000	0.00000	16.000	16.000	Pot Patch Completed,PCC in progress
21	RRSMP/24-25 Dumraon/02	1040200350131	Quaransarai Chatham Path to Pawan Toli	0.260	17.09777	11.20285	01 CMBD 2025-26	04/05/2026	ongoing	BM/ SDBC	2877	25	5.01	0.00000	0.00000	9.380	9.380	Pcc in progress
22	RRSMP/24-25 Dumraon/02	1040200350132	Manpa pul Belhari path se Nachap	1.600	176.98478	127.00800	01 CMBD 2025-26	04/05/2026	ongoing	BM/ SDBC	3608	25	5.01	71.05696	71.05696	73.05700	2.000	Surface Completed
23	RRSMP/24-25 Dumraon/02	1040200350133	Manpa pul se Belhari	1.200	139.54801	105.29527	01 CMBD 2025-26	04/05/2026	ongoing	BM/ SDBC	3380	25	5.01	72.31663	72.31663	74.31700	2.000	Surface Completed
24	RRSMP/24-25 Dumraon/02	1040200350134	Birpur to Chhotki Dih Nachap	1.300	83.18060	54.93108	01 CMBD 2025-26	04/05/2026	ongoing	BM/ SDBC	-	-	-	11.74398	11.74398	33.74400	22.000	BT 650m Completed, PCC in progress

25	RRSMP/24-25 Dumraon/04	1040200350100	Repair of road from Brahmipur to Nainijor	14.000	2463.74900	1824.66967	05 CMBD 2025-26	22/05/2026	ongoing	BM/ SDBC	-	-	-	317.31166	317.31166	517.31166	200.00000	BM/ SDBC in progress
26	RRSMP/24-25 Dumraon/04	1040200350094	NH-84 To Kisagar Tola	0.500	33.328	23.16597	05 CMBD 2025-26	22/05/2026	ongoing	BM/ SDBC	-	-	-	0.00000	0.00000	20.00000	20.00000	BM/ SDBC in progress
27	RRSMP/24-25 Dumraon/04	1040200350084	GARAHATHA KHURD - YOGIA	2.400	142.93232	95.04834	05 CMBD 2025-26	22/05/2026	ongoing	BM/ SDBC	-	-	-	8.51804	8.51804	84.51804	76.00000	BM/ SDBC in progress
28	RRSMP/24-25 Dumraon/04	1040200350093	NH-84 Maharajganj to Kuawan Gaun	1.95	155.91736	110.21931	05 CMBD 2025-26	22/05/2026	ongoing	BM/ SDBC	-	-	-	6.38803	6.38803	86.38803	80.00000	BM/ SDBC in progress
29	RRSMP/24-25 Dumraon/04	1040200350095	NH-84 To Kuawan Tola	0.950	53.75172	34.41250	05 CMBD 2025-26	22/05/2026	ongoing	BM/ SDBC	-	-	-	0.00000	0.00000	23.00000	23.00000	BM/ SDBC in progress
30	RRSMP/24-25 Dumraon/05	1040200350072	Akodhi (Piprah) se Tiya gaum tak path nirman	2.630	226.74911	156.56191	08 CMBD 2025-26	04/06/2026	ongoing	BM/ SDBC	-	-	-	13.10439	13.10439	118.65400	105.550	SDBC in progress
31	RRSMP/24-25 Dumraon/05	1040200350073	BAGEN DEVRAH PATH BHADVAR MAHAVIR STHAN SE to BARUHA GRAM CHANDRMA YADAV TOLA	3.500	197.62531	124.74558	08 CMBD 2025-26	04/06/2026	ongoing	BM/ SDBC	-	-	-	6.13119	6.13119	73.72100	67.590	SDBC in progress
32	RRSMP/24-25 Dumraon/05	1040200350079	Brahmpur Bagen Path to Dharauli Via Kaithe Road	8.400	730.76608	504.02491	08 CMBD 2025-26	04/06/2026	ongoing	SDBC	-	-	-	46.41600	46.41600	397.79900	351.383	GSB in progress
33	RRSMP/24-25 Dumraon/05	1040200350082	BRAHMPUR PRAKHAD SE to BRAHMPUR PASCHIM TOLA MAHAVIR STHAN	1.500	84.56058	52.58710	08 CMBD 2025-26	04/06/2026	ongoing	WBM/BM	-	-	-	3.34215	3.34215	27.98100	24.639	WBM Completed,SDBC in progress
34	RRSMP/24-25 Dumraon/05	1040200350087	Kaithe road to Marahi tola	1.250	102.09705	70.99653	08 CMBD 2025-26	04/06/2026	ongoing	WBM/BM	-	-	-	0.00000	0.00000	43.100	43.100	SDBC in progress
35	RRSMP/24-25 Dumraon/05	1040200350090	MATHIYA NAHAR PULL SE to NIYAJIPUR DERA KAITHE EVM BHAGELU DERA HOTE HUE KAITHE GAUN	1.500	97.83177	66.42109	08 CMBD 2025-26	04/06/2026	ongoing	WBM/BM	-	-	-	0.00000	0.00000	59.500	59.500	SDBC in progress
36	RRSMP/24-25 Dumraon/05	1040200350091	NH30 to Pipradh Village	1.350	81.78288	53.22160	08 CMBD 2025-26	04/06/2026	ongoing	WBM/BM	-	-	-	4.08400	4.08400	40.30100	36.217	SDBC Completed,PCC in progress
37	RRSMP/24-25 Dumraon/05	1040200350097	Pipradh Brahpur begen road to Pipradh Via Rajpur	2.300	243.97813	176.74258	08 CMBD 2025-26	04/06/2026	ongoing	WBM/BM	-	-	-	16.39314	16.39314	123.60700	107.214	SDBC in progress
38	RRSMP/24-25 Dumraon/05	1040200350098	Raghnathpur Bagen Path ke Kaithe se Nachap Gaun Tak	1.550	97.10927	61.32294	08 CMBD 2025-26	04/06/2026	ongoing	WBM/BM	-	-	-	9.15116	9.15116	31.15100	22.000	SDBC in progress
39	RRSMP/24-25 Dumraon/03	1040200350069	Kesadh Bhatta Pool - Athar Mahabir Asthan Path via Jairampur, Rampur	3.950	448.24909	375.87101	09 CMBD 2025-26	04/05/2026	ongoing	BM/SDBC	-	-	-	92.29811	92.29811	232.29800	140.000	SDBC in progress
40	RRSMP/24-25 Dumraon/03	1040200350063	Kesath Busstand to Sonvarsha NH-30 Mor	7.90000	844.76263	640.56587	09 CMBD 2025-26	04/05/2026	ongoing	BM/SDBC	-	-	-	78.72748	78.72748	318.72700	240.000	SDBC in progress
41	RRSMP/24-25 Dumraon/03	1040200350066	KESATH BATHULI PATH MOHAN SINGH KE DERA to NONIYA BABA BATHULI	3.400	222.27807	151.77441	09 CMBD 2025-26	04/05/2026	ongoing	BM/SDBC	-	-	-	15.35093	15.35093	63.35100	48.000	SDBC in progress
42	RRSMP/24-25 Dumraon/01	1040200350114	NH84 Nuaon To Bhariyar Road	3.800	549.98200	398.71231	04 CMBD 2025-26	11/06/2026	ongoing	BM/SDBC	-	-	-	96.47227	96.47227	216.47227	120.00000	SDBC in progress
43	RRSMP/24-25 Dumraon/01	1040200350107	Arak Bus Stand To Arak South Tola	0.765	53.88800	35.51522	04 CMBD 2025-26	11/06/2026	ongoing	BM/SDBC	-	-	-	3.64047	3.64047	19.64047	16.000	SDBC in progress
44	RRSMP/24-25 Dumraon/01	1040200350116	NH 84 Krishnabrahm To Arak PMGSY Road Via Kathar Road	4.300	537.90500	377.45563	04 CMBD 2025-26	11/06/2026	ongoing	BM/SDBC	-	-	-	108.75146	108.75146	248.75100	140.000	SDBC in progress
45	RRSMP/24-25 Dumraon/01	1040200350117	Brahmpur Nainijor Mukhya Path ke Bandh To Jawahi Tiwar Dera	6.950	689.54900	482.38670	04 CMBD 2025-26	11/06/2026	ongoing	BM/SDBC	-	-	-	48.16902	48.16902	302.16900	254.000	SDBC in progress
46	RRSMP/24-25 Dumraon/01	1040200350110	Chakki Bagen Road Via Flour Mil To PWD Road	0.950	111.18100	80.48129	04 CMBD 2025-26	11/06/2026	ongoing	BM/SDBC	-	-	-	17.76699	17.76699	49.76700	32.000	SDBC in progress
47	RRSMP/24-25 Dumraon/08	1040200350137	Dumraon Vikramganj Road To Vasudeva South Tola	0.500	39.14193	27.17143	02 CMBD 2025-26	07/05/2026	ongoing	BM/SDBC	-	-	-	0.77361	0.77361	20.77361	20.0000	SDBC in progress
48	RRSMP/24-25 Dumraon/08	1040200350139	Repair of road from Nawanagar Block to KukurBhukka	3.820	251.42906	136.86871	02 CMBD 2025-26	07/05/2026	ongoing	BM/SDBC	-	-	-	10.04185	10.04185	100.0419	90.0000	SDBC in progress
49	RRSMP/24-25 Dumraon/08	1040200350141	Girdhar Barawan - Sara Nahar Pool	2.625	180.70965	19.96755	02 CMBD 2025-26	07/05/2026	ongoing	BM/SDBC	-	-	-	7.88752	7.88752	92.88752	85.0000	SDBC in progress
50	RRSMP/24-25 Dumraon/08	1040200350152	BASUDEWA KESHATH ROAD - GOBINDPUR	0.910	70.25351	54.55622	02 CMBD 2025-26	07/05/2026	ongoing	BM/SDBC	-	-	-	2.63581	2.63581	27.63581	25.0000	SDBC in progress
51	RRSMP/24-25 Dumraon/08	1040200350153	Repair of road from Nawanagar Thakurbari P.W.D. road to Bhatauli via Ranveerpur	1.800	122.40885	81.73557	02 CMBD 2025-26	07/05/2026	ongoing	BM/SDBC	-	-	-	8.62867	8.62867	28.62867	20.0000	SDBC in progress

52	RRSMP/24-25 Dumraon/08	1040200350161	N.H.-30 Vaina Sadak Se Wali Tak	1.050	64.19438	44.05958	02 CMBD 2025-26	07/05/2026	ongoing	BM/SDBC	-	-	-	0.89783	0.89783	35.89783	35.0000	SDBC in progress
53	RRSMP/24-25 Dumraon/08	1040200350164	Tetarhar Link Road Se Padahiya Mahavir Sthan Poorav Tola Tak	0.900	64.61417	44.26161	02 CMBD 2025-26	07/05/2026	ongoing	BM/SDBC	-	-	-	2.39800	2.39800	37.398	35.0000	SDBC in progress
54	RRSMP/24-25 Dumraon/08	1040200350170	Kandsar N.H -30 se Shiv tola tak	0.800	54.54991	36.75455	02 CMBD 2025-26	07/05/2026	ongoing	BM/SDBC	-	-	-	2.50589	2.50589	32.5059	30.0000	SDBC in progress
55	RRSMP/24-25 Dumraon/08	1040200350171	Budhaila PMGSY Shiv Gopal Pandey ke Gachhi to Tetraha Village	1.230	83.02806	54.49621	02 CMBD 2025-26	07/05/2026	ongoing	BM/SDBC	-	-	-	8.66183	8.66183	53.66183	45.0000	SDBC in progress
56	RRSMP/24-25 Dumraon/08	1040200350183	NH120 to Roopsagar	1.050	62.40526	41.54917	02 CMBD 2025-26	07/05/2026	ongoing	BM/SDBC	-	-	-	1.77050	1.77050	39.7705	38.0000	SDBC in progress
57	RRSMP/24-25 Dumraon/09	1040200350136	Dumraon Vikramganj Road To Athar Vindtola	0.300	21.48366	15.27827	03 CMBD 2025-26	07/05/2026	ongoing	WBM/BM	-	-	-	0.00000	0.00000	10.0000	10.0000	WBM/BM in progress
58	RRSMP/24-25 Dumraon/09	1040200350147	NAWANAGAR SIKRARAUL ROAD - ATIANI	0.950	110.91022	82.93316	03 CMBD 2025-26	07/05/2026	ongoing	WBM/BM	-	-	-	0.00000	0.00000	50.0000	50.0000	WBM/BM in progress
59	RRSMP/24-25 Dumraon/09	1040200350159	Sikraul Buxar path se Akraura gaun tak sadak nirman	1.200	73.88024	48.83414	03 CMBD 2025-26	07/05/2026	ongoing	WBM/BM	-	-	-	0.00000	0.00000	24.0000	24.0000	WBM/BM in progress
60	RRSMP/24-25 Dumraon/09	1040200350174	Khadaicha PMGSY to Vikrampur	1.120	81.63507	49.34265	03 CMBD 2025-26	07/05/2026	ongoing	WBM/BM	-	-	-	0.00000	0.00000	25.0000	25.0000	WBM/BM in progress
61	RRSMP/24-25 Dumraon/09	1040200350178	Atimi-Biswa road to kajidehri	0.500	32.93026	22.99549	03 CMBD 2025-26	07/05/2026	ongoing	WBM/BM	-	-	-	0.00000	0.00000	17.0000	17.0000	WBM/BM in progress
62	RRSMP/24-25 Dumraon/06	1040200350010	Kopwa to Kasiya	2.030	130.87500	84.32672	07 CMBD 2025-26	22/05/2026	ongoing	WBM/BM	-	-	-	0.00000	0.00000	50.0000	50.0000	WBM/BM in progress
63	RRSMP/24-25 Dumraon/06	1040200350013	L040-NH-84 NAWADERA (LO40)	1.700	114.37140	76.28813	07 CMBD 2025-26	22/05/2026	ongoing	WBM/BM	-	-	-	5.00936	5.00936	40.0094	35.0000	WBM/BM in progress
64	RRSMP/24-25 Dumraon/06	1040200350017	L050-Dumraon Koran Sarai to Suraundha (LO50)	1.000	67.35875	46.08041	07 CMBD 2025-26	22/05/2026	ongoing	WBM/BM	-	-	-	4.11196	4.11196	24.1120	20.0000	WBM/BM in progress
65	RRSMP/24-25 Dumraon/06	1040200350018	Ariyav Brahmsathan to Bagen Path	9.800	881.98655	635.37200	07 CMBD 2025-26	04/05/2026	ongoing	WBM/BM	-	-	-	56.27483	56.27483	256.2748	200.0000	WBM/BM in progress
66	RRSMP/24-25 Dumraon/06	1040200350019	NH-84 Dhakaich se Anumandal Hote hue Kuransari Pul tak	13.500	1578.96505	1171.70898	07 CMBD 2025-26	22/05/2026	ongoing	WBM/BM	-	-	-	11.76649	11.76649	211.7665	200.0000	WBM/BM in progress
67	RRSMP/24-25 Dumraon/06	1040200350021	Belhari to Sowa	6.420	571.52117	412.52306	07 CMBD 2025-26	04/05/2026	ongoing	WBM/BM	-	-	-	30.85430	30.85430	180.8543	150.0000	WBM/BM in progress
68	RRSMP/24-25 Dumraon/06	1040200350024	Repair of road from Mathila to Kasiya	3.950	251.46809	164.85671	07 CMBD 2025-26	22/05/2026	ongoing	WBM/BM	-	-	-	0.00000	0.00000	120.0000	120.0000	WBM/BM in progress
69	RRSMP/24-25 Dumraon/06	1040200350025	Krishnabrahm to Giridharbrahm	19.300	1711.62500	1237.42489	07 CMBD 2025-26	04/05/2026	ongoing	WBM/BM	-	-	-	111.09811	111.09811	361.0981	250.0000	WBM/BM in progress
70	RRSMP/24-25 Dumraon/06	1040200350026	Repair of road from S.H.-79 Dumrao Bikramganj to Mugaw	2.000	133.70764	87.95225	07 CMBD 2025-26	22/05/2026	ongoing	WBM/BM	-	-	-	6.55182	6.55182	50.5518	44.0000	WBM/BM in progress
71	RRSMP/24-25 Dumraon/06	1040200350029	Mugaon Nahar Pul to Dumraon Via Fagu Tola Nikhura Road	9.450	829.12407	578.33374	07 CMBD 2025-26	22/05/2026	ongoing	WBM/BM	-	-	-	0.00000	0.00000	240.0000	240.0000	WBM/BM in progress
72	RRSMP/24-25 Dumraon/06	1040200350046	Koransarai Renka Path to Najirganj	2.060	132.39980	86.86249	07 CMBD 2025-26	22/05/2026	ongoing	WBM/BM	-	-	-	4.95899	4.95899	59.7390	54.7800	WBM/BM in progress
73	RRSMP/24-25 Dumraon/06	1040200350052	KUSHALPUR RAILWAY GUMTI MUKHYA PATH to HARNAHA	1.450	94.69105	63.34440	07 CMBD 2025-26	22/05/2026	ongoing	WBM/BM	-	-	-	0.00000	0.00000	35.8000	35.8000	WBM/BM in progress
74	RRSMP/24-25 Dumraon/06	1040200350053	BUXAR ARA N.H-84 to RAILWAY GUMTI HOTE HUE KUSHALPUR	2.010	193.69941	121.85515	07 CMBD 2025-26	22/05/2026	ongoing	WBM/BM	-	-	-	5.14819	5.14819	65.1482	60.0000	WBM/BM in progress
75	RRSMP/24-25 Dumraon/06	1040200350054	NH 84 Bithal Bhagat Shivalya se Basauli via Bithalpurwa	1.800	194.54608	138.07572	07 CMBD 2025-26	22/05/2026	ongoing	WBM/BM	-	-	-	0.00000	0.00000	80.0000	80.0000	WBM/BM in progress
76	RRSMP/24-25 Dumraon/06	1040200350056	Sonki Pull se Kharacha	4.000	372.29948	259.96324	07 CMBD 2025-26	22/05/2026	ongoing	WBM/BM	-	-	-	0.00000	0.00000	150.0000	150.0000	WBM/BM in progress
77	RRSMP/24-25 Dumraon/06	1040200350058	Atawan to Dahigana	1.900	198.63753	135.04641	07 CMBD 2025-26	22/05/2026	ongoing	WBM/BM	-	-	-	0.00000	0.00000	58.0000	58.0000	WBM/BM in progress

It is certified that Physical & Financial Progress has been updated in MIS.


Senior D.A.O. D.A.O.
RWD, Works Division, Dumraon


Executive Engineer
RWD, Works Division, Dumraon

- 1 Above Signed Copy along with Forwarding Letter & Utilisation Certificate must be uploaded in MIS.
- 2 Signed Hard Copy and Soft Copy (in excell) of recorded IRI is enclosed (As Applicable).

अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि RRSMP (GEN) योजनान्तर्गत

- 1 पथ/ पुल **Repair of road from Brahmpur to Nainijor** में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/ विशिष्टियों के अनुरूप है।
- 2 अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

M. M. M. M.
9/10/25

कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, ब्रह्मपुर

9/10/25

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, ब्रह्मपुर

9/10/25

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, डुमराँव।