FIELD INSPECTION REPORT

CONTRACTOR OF THE PARTY OF THE						
Date of Inspection :		8-12-2020-	District :	Munger		
Division: Kharay		bur - Tasapur	Length (Km) :	1.1Km		
Name of the Road :		Cons. of P.C.C road at Kaushal		fur to	Tetariya Gr	
Scheme/Programme :		MAINTENANCE / NM	P 2018			
Package No. :		Road Id No.:				
Status of the Project :		Ongoing/Completed/Under Maintenance				
Work is a case of :		New Connectivity/Up gradation/Maintenance				
Sl. No.	Parameters to be checked			Remarks		
1	Pavement					
a)	Road Junctio	d Junction condition				
b)	Condition of Surfacing			√ \$/U		
c)	Riding Quality			∨ S/U		
d)	Road Camber			√ S/U		
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.			Wes/No		
f)	Contraction Joints provided or not (CC Pavement)			¥es/No		
g)	Compaction of flank/slope & raincuts if any			Yes/No		
2	Cross Drain	Cross Drainage				
a)	Condition of head walls in Hume pipe culverts including its painting			S/SRI/U		
b)	Condition of Abutment & Wing walls, Slab in RCC culverts		S/SRI/U			
c)	Condition of railings/slab/approach for Bridges		S/SRI/U			
3	Road Furnit	ure				
a)	Whether sign boards/informatory/cautionary board/Km & 200m stones/Pavement road markings are provided and maintained			Yes/No		
4	Compliance	History				
a)	Status of ATR's & any others			Ŋο	•	
\	4.	Satisfacowy (S				
Overall Rating:		Satisfacory (S) Satisfacory but requires Improvement (SRI)				
			provement (SRI)			
		Unsatisfactory (U)			,	

NAME: Ram Darshan Ram.
DESIGNATION: Junior Engineer.

(Signature)