


# FIELD INSPECTION REPORT

|                                                                                  |                                            |
|----------------------------------------------------------------------------------|--------------------------------------------|
| Date of Inspection : 3/12/20                                                     | District: Muradpur Garh                    |
| Division : Muradpur Garh-1                                                       | Length (km): 1.95 km                       |
| Name of the Road: Govindpur Main Road to Basaita main road via Govindpur village |                                            |
| Scheme/Programme:                                                                | MAINTENANCE                                |
| Package No.:                                                                     | Road Id No.:                               |
| Status of the Project:                                                           | Ongoing/Completed/Under Maintenance        |
| Work is a case of:                                                               | New Connectivity/Up gradation/ Maintenance |

| Sl. No. | Parameters to be checked                                                                                             | Remarks                  |
|---------|----------------------------------------------------------------------------------------------------------------------|--------------------------|
| 1.      | <b>Pavement</b>                                                                                                      |                          |
| a)      | Road Junction condition                                                                                              | S S/U                    |
| b)      | Condition of Surfacing                                                                                               | S S/U                    |
| c)      | Riding Quality                                                                                                       | S S/U                    |
| d)      | Road Camber                                                                                                          | S S/U                    |
| e)      | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                         | N/A <del>Yes/No</del>    |
| f)      | Contraction Joints provided or not (CC Pavement)                                                                     | N/A <del>Yes/No</del>    |
| g)      | Compaction of flank/slope & raincuts if any                                                                          | N/A <del>Yes/No</del>    |
| 2.      | <b>Cross Drainage</b>                                                                                                |                          |
| a)      | Condition of head walls in Hume pipe culverts including its painting                                                 | S/SRI/U                  |
| b)      | Condition of Abutment & Wing walls, Slab in RCC culverts                                                             | S/SRI/U                  |
| c)      | Condition of railings/slab/approach for Bridges                                                                      | N/A S/SRI/U              |
| 3.      | <b>Road Furniture</b>                                                                                                |                          |
| a)      | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | <del>Yes/No</del><br>Yes |
| 4.      | <b>Compliance History</b>                                                                                            |                          |
| a)      | Status of ATR's & any others                                                                                         | No                       |

Overall Rating :

|                                             |   |
|---------------------------------------------|---|
| Satisfactory (S)                            | S |
| Satisfactory but requires Improvement (SRI) |   |
| Unsatisfactory (U)                          |   |

  
 3/12/20  
 JE