

FIELD INSPECTION REPORT

Date of Inspection :	03.12.2020	District:	Sirona
Division :	Sirona - 01	Length (km):	3.900 km
Name of the Road:	Gyaspur se Anglauna Path		
Scheme/Programme:	MAINTENANCE	MR - 3054	
Package No.:		Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓S/U S
b)	Condition of Surfacing	✓S/U S
c)	Riding Quality	✓S/U S
d)	Road Camber	S/S/U S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓Yes/No yes
f)	Contraction Joints provided or not (CC Pavement)	✓Yes/No yes
g)	Compaction of flank/slope & raincuts if any	✓Yes/No yes
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	✓S/SRI/U S
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	✓S/SRI/U S
c)	Condition of railings/slab/approach for Bridges	S/SRI/U Not provided
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓Yes/No yes
4.	Compliance History	
a)	Status of ATR's & any others	NO ATR

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

Ravi
31/12/2020
JE
(Signature)

NAME: Ravindra Kumar Mandal

DESIGNATION: Junior Engineer