Agreement done but work is not started FIELD INSPECTION REPORT

Date of Inspection : 3	5 12 20	District: Rohtas
Division: Dehri		Length (km): 1. 7 km
Name of the Road: Te	sah - Buthuya	Pwd Road - Bagakoh
Scheme/Programme:		U
Package No.: 02 MR 2019 - 20		Road Id No.:
Status of the Project:	Ongoing/Completed/Under Maintenance	
Work is a case of:	New Connectivity/Up gradation/ Maintenance	

SI. No.	Parameters to be checked	Remarks		
1.	Pavement			
a)	Road Junction condition			
b)	Condition of Surfacing			
c)	Riding Quality			
d)	Road Camber			
c)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.			
f)	Contraction Joints provided or not (CC Pavement)			
g)	Compaction of flank/slope & raincuts if any			
2.	Cross Drainage			
a)	Condition of head walls in Hume pipe culverts including its painting			
b)	Condition of Abutment & Wing walls, Slab in RCC culverts			
c)	Condition of railings/slab/approach for Bridges	S/SRI/U		
3.	Road Furniture			
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained			
4.	Compliance History			
a)	Status of ATR's & any others			

Overall Rating

Satisfactory (S)	^
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

(Signature)

NAME: Om brakash Kerman

DESIGNATION: J.

Scanned with CamScanner