

अनुसूचित नीति - 2018  
Execution of works is to be started  
**FIELD INSPECTION REPORT**

|                                                                        |  |                       |
|------------------------------------------------------------------------|--|-----------------------|
| Date of Inspection : 02.12.2020                                        |  | District: Nalanda     |
| Division : Harnaut                                                     |  | Length (km): 0.825 km |
| Name of the Road: Lachhubigha RWD Path to Vill. Kachhujam via Daryapur |  |                       |
| Scheme/Programme: MAINTENANCE                                          |  |                       |
| Package No.: MR-N/19-20/Harnaut/11                                     |  | Road Id No.:          |
| Status of the Project: Ongoing/Completed/Under Maintenance             |  |                       |
| Work is a case of: New Connectivity/Up gradation/ Maintenance          |  |                       |

| Sl. No.   | Parameters to be checked                                                                                             | Remarks |
|-----------|----------------------------------------------------------------------------------------------------------------------|---------|
| <b>1.</b> | <b>Pavement</b>                                                                                                      |         |
| a)        | Road Junction condition                                                                                              | S/U     |
| b)        | Condition of Surfacing                                                                                               | S/U     |
| c)        | Riding Quality                                                                                                       | S/U     |
| d)        | Road Camber                                                                                                          | S/U     |
| e)        | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                         | Yes/No  |
| f)        | Contraction Joints provided or not (CC Pavement)                                                                     | Yes/No  |
| g)        | Compaction of flank/slope & raincuts if any                                                                          | Yes/No  |
| <b>2.</b> | <b>Cross Drainage</b>                                                                                                |         |
| a)        | Condition of head walls in Hume pipe culverts including its painting                                                 | S/SRI/U |
| b)        | Condition of Abutment & Wing walls, Slab in RCC culverts                                                             | S/SRI/U |
| c)        | Condition of railings/slab/approach for Bridges                                                                      | S/SRI/U |
| <b>3.</b> | <b>Road Furniture</b>                                                                                                |         |
| a)        | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | Yes/No  |
| <b>4.</b> | <b>Compliance History</b>                                                                                            |         |
| a)        | Status of ATR's & any others                                                                                         |         |

Overall Rating :

|                                             |  |
|---------------------------------------------|--|
| Satisfactory (S)                            |  |
| Satisfactory but requires Improvement (SRI) |  |
| Unsatisfactory (U)                          |  |

Remark : Work is to be started

02.12.2020  
(Signature)

**NAME:** RAVI KUMAR

**DESIGNATION:** Jr. Engineer