FIELD INSPECTION REPORT

Date o	f Inspection: 2	2.2020 District: Katihar.	
Divisio	on : Katihar	Length (KM):	
Name of Road.		Kacho - (Norsando 2000 fuldobhí to Scika Adibosi 1010 MAINTENANCE	
Status of the Project: Ongin		nging/Completed/Under Maintenance	
Work is a case of:		New Connectivity/ Up Gradation/ Maintenance	
SI.No		Parameters to be Checked	Remarks
1	Pavement		
a)	Road Junction Condition		LS/U
b)	Condition of Surfacing		لــــــــــــــــــــــــــــــــــــ
c)	Riding Quality		∟8/U
d)	Road Camber		ل&/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement		LYes/No
f)	Contraction Joints provided or not (CC Pavement)		' └Yes/No
g)	Compaction of flank/slpoe & raincuts if any		✓Yes/No
2	Cross Drainage		
a)	Condition of headwalls inn Humepipe culverts including its painting		LS/SRI/U
b)	Condition of Abutment & Wings walls, Slab in RCC culverts		∽ 8/SRI/U
c)	Condition of railings/slabs//approach for Bridges		S/SRI/U N
3	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/Km & 200m stone/ Pavement road markings are provided and maintained.		Yes/No
4	Compliance History		
a)	Status of ATR & any others		10
Overal	Grading:	Satisfactory (S)	3
	-	Satisfactory but requires Improvement(SRI)	
		Unsatisfactory (U)	

Name: Vijay pumar Degisnation- A.E. Katikar

R.W.D. Works Div., Katihar