

# FIELD INSPECTION REPORT

|                                                  |                                            |
|--------------------------------------------------|--------------------------------------------|
| Date of Inspection : 21/2/20                     | District: Jagan                            |
| Division : Tatkani                               | Length (km): 0.847m                        |
| Name of the Road: Bela Baradar road to Dhanjapur |                                            |
| Scheme/Programme:                                | MAINTENANCE                                |
| Package No.:                                     | Road Id No.:                               |
| Status of the Project:                           | Ongoing/Completed/Under Maintenance        |
| Work is a case of:                               | New Connectivity/Up gradation/ Maintenance |

| Sl. No. | Parameters to be checked                                                                                        | Remarks     |
|---------|-----------------------------------------------------------------------------------------------------------------|-------------|
| 1.      | Pavement                                                                                                        |             |
| a)      | Road Junction condition                                                                                         | S/U         |
| b)      | Condition of Surfacing                                                                                          | S/U         |
| c)      | Riding Quality                                                                                                  | S/U         |
| d)      | Road Camber                                                                                                     | S/U         |
| e)      | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                    | N/A Yes/No  |
| f)      | Contraction Joints provided or not (CC Pavement)                                                                | N/A Yes/No  |
| g)      | Compaction of flank/slope & raincuts if any                                                                     | Yes/No      |
| 2.      | Cross Drainage                                                                                                  |             |
| a)      | Condition of head walls in Hume pipe culverts including its painting                                            | N/A S/SRI/U |
| b)      | Condition of Abutment & Wing walls, Slab in RCC culverts                                                        | N/A S/SRI/U |
| c)      | Condition of railings/slab/approach for Bridges                                                                 | N/A S/SRI/U |
| 3.      | Road Furniture                                                                                                  |             |
| a)      | Whether sign boards/informatory/cautionary Board/km & stones/Pavement road markings are provided and maintained | 200m Yes/No |
| 4.      | Compliance History                                                                                              |             |
| a)      | Status of ATR's & any others                                                                                    |             |

Overall Rating :

|                                             |     |
|---------------------------------------------|-----|
| Satisfactory (S)                            | -   |
| Satisfactory but requires Improvement (SRI) | SRI |
| Unsatisfactory (U)                          | -   |

NAME:

21/2/20  
(Signature) A. L. S.  
A. L. S. Tatkani