

FIELD INSPECTION REPORT

Date of Inspection : 03/12/2020		District: katihar
Division : Barsoi		Length (km):
Name of the Road: To3 to Cheliasodhua		
Scheme/Programme: MAINTENANCE		
Package No.:		Road Id No.:
Status of the Project: Ongoing/Completed/Under Maintenance		
Work is a case of: New Connectivity/Up gradation/ Maintenance		
Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U KA
b)	Condition of Surfacing	S/U KA
c)	Riding Quality	S/U KA
d)	Road Camber	S/U KA
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No KA
f)	Contraction Joints provided or not (CC Pavement)	Yes/No KA
g)	Compaction of flank/slope & raincuts if any	Yes/No KA
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U KA
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U KA
c)	Condition of railings/slab/approach for Bridges	S/SRI/U KA
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	—	KA
Satisfactory but requires Improvement (SRI)	—	
Unsatisfactory (U)		

Remarks - Work not started.

(Signature)
03/12/2020

NAME: VIKAS KUMAR

DESIGNATION: A.E

MAyS
03/12/2020
J-E