## FIELD INSPECTION REPORT

Date of Inspection:	6/12/2020	District: Darbhange
Division: Benipu		Length (km): 2.2
Name of the Road:		ndapatti
Scheme/Programme:	MAINTENANCE	
Package No.:		Road Id No.:

Status of the Project: Ongoing/Completed/Under Maintenance for Subnetti'

Work is a case of: New Connectivity/Up gradation/ Maintenance for ancel bed Subnetti'

Sl. No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition	S/U	
b)	Condition of Surfacing	S/U	
c)	Riding Quality	S/U	
d)	Road Camber	S/U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No	
f)	Contraction Joints provided or not (CC Pavement)		
g)	Compaction of flank/slope & raincuts if any		
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U	
c)	Condition of railings/slab/approach for Bridges	S/SRI/U	
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No	
4.	Compliance History		
a)	Status of ATR's & any others		

Overall Rating

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	NK-
Unsatisfactory (U)	

(Signature)

NAME:

DESIGNATION: 22