

Sl. No - 9

# FIELD INSPECTION REPORT

Date of Inspection : 06-12-2020		District: Samastipur
Division : Paton		Length (km):
Name of the Road: Paton station chowk to RWD Sadak via purana thana		
Scheme/Programme: MAINTENANCE		
Package No.:		Road Id No.:
Status of the Project: Ongoing/Completed/Under Maintenance		Ongoing
Work is a case of: New Connectivity/Up gradation/ Maintenance		MR

Sl. No.	Parameters to be checked	Remarks
1.	<b>Pavement</b>	
a)	Road Junction condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	<b>Cross Drainage</b>	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	<b>Road Furniture</b>	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	<b>Compliance History</b>	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

Work not started.

NAME: Ajay Kumar Singh  
DESIGNATION:

*[Signature]*  
06/12/2020  
A.E.

*[Signature]*  
06/12/2020  
(Signature)