

## FIELD INSPECTION REPORT

Date of Inspection : 4/12/2020		District : Katihar
Division : Katihar		Length (Km) :
Name of the Road : kolas, To Hordia NEA		
Scheme/Programme :	Maintenance	
Package No. :	Road ID No. :	
Status of the Project :	Ongoing/Completed/Under Maintenance	
Work is a case of :	New Connectivity/Up gradation/Maintenance	
Sl. No	Parameters to be Checked	Remarks
1).	<b>Pavement</b>	
a)	Road Junction condition	S/U NA
b)	Condition of Surfacing	S/U NA
c)	Riding Quality	S/U NA
d)	Road Camber	S/U NA
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No NA
f)	Contraction Joints provided or not (CC Pavement)	Yes/No NA
g)	Compaction of Flank/Slope & Raincuts if any	Yes/No NA
2).	<b>Cross Drainage</b>	
a)	Condition of Head walls in Hume Pipe Culverts including its painting	S/SRI/U NA
b)	Condition of Abutment & Wing walls, Slab in RCC culverts.	S/SRI/U NA
c)	Condition of Railings/Slab/Approach for Bridges	S/SRI/U NA
3).	<b>Road Furniture</b>	
a)	Whether sign boards/Informatory/Cautionary Board/km & 200 m stones/Pavement road markings are provided and maintained	Yes/No NA
4).	<b>Compliance History</b>	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	
Status :	Construction Under PMUSY phase II

Name : Dilip Kumar  
 Designation : J.E  
 RWD, Works Division, Katihar

*Dilip Kumar*  
 3/12/20  
 (Signature)