## FIELD INSPECTION REPORT

| Date of Inspection:05.12.2020    |   |                   | District:- Sitamarhi.    |         |
|----------------------------------|---|-------------------|--------------------------|---------|
| Division:-RWD, Works Div. Pupri. |   |                   | Length (km):-2.95        |         |
| Name of                          | the Road:-Ba  | ragachi toBirouli |                          |         |
|                                  | Programme:-   | MAINTEN           | ANCE                     |         |
| Package                          | No.:- MR-N/   | 19-20 Pupri/12    | Road Id No.: 316079      |         |
|                                  | f the Project:  | Ongoing/Compl     | eted/Under Maintenance   |         |
|                                  | a case of:  | New Connectivi    | ty/Up gradation/ Mainter | nance   |
| Sl. No.                          | Parameters to be checked  |                   |                          | Remarks |
| 1.                               | Pavement  |                   |                          | CONT    |
| a) -                             | Road Junction condition   |                   |                          | S/U     |
| b)                               | Condition of Surfacing  |                   |                          | S/U     |
| c)                               | Riding Quality  |                   |                          | S/U     |
| d)                               | Road Camber   |                   |                          | S/U     |
| e)                               | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement |                   |                          | Yes/No  |
| f)                               | Contraction Joints provided or not (CC Pavement)  |                   |                          | Yes/No  |
|                                  | Compaction of flank/slope & raincuts if any   |                   |                          | Yes/No  |
| g)<br>2.                         | Cross Drainage  |                   |                          |         |
| a)                               | Condition of head walls in Hume pipe culverts including its painting                        |                   |                          | S/SRI/U |
| b)                               | Condition of Abutments & Wing walls, Slab in RCC culverts                                   |                   |                          | S/SRI/U |
| c)                               | Condition of railing/slab/approach for bridges  |                   |                          | S/SRI/U |
| 3.                               | Road Furniture  |                   |                          |         |
| a)                               | Whether sin<br>Km & 2000<br>provided and  | Yes/No            |                          |         |
| 4.                               | Compliance History  |                   |                          |         |
| a)                               | Status of ATR's & any others  |                   |                          |         |

rechnical bid submitted for New M/R to H. a.

| Satisfactory (S)                            | - 12 |
|---|------|
| Satisfactory but requires Improvement (SRI) |      |
| Unsatisfactory (U)                          |      |

Name: - Bijay Kumar Panday

(Signature)

DESIGNATION:- JE

**Overall Rating**