

# FIELD INSPECTION REPORT

|                                                                 |                                            |
|-----------------------------------------------------------------|--------------------------------------------|
| Date of Inspection : 2.12.20                                    | District: Rohtas                           |
| Division : Sasaram-1                                            | Length (km): 0.80 km                       |
| Name of the Road: Sheosagar-Chenari Road to Chandwari (Chauhan) |                                            |
| Scheme/Programme:                                               | MAINTENANCE                                |
| Package No.:                                                    | Road Id No.:                               |
| Status of the Project:                                          | Ongoing/Completed/Under Maintenance        |
| Work is a case of:                                              | New Connectivity/Up gradation/ Maintenance |

| Sl. No. | Parameters to be checked                                                                                             | Remarks |
|---------|----------------------------------------------------------------------------------------------------------------------|---------|
| 1.      | <b>Pavement</b>                                                                                                      |         |
| a)      | Road Junction condition                                                                                              | S/U     |
| b)      | Condition of Surfacing                                                                                               | S/U     |
| c)      | Riding Quality                                                                                                       | S/U     |
| d)      | Road Camber                                                                                                          | S/U     |
| e)      | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                         | Yes/No  |
| f)      | Contraction Joints provided or not (CC Pavement)                                                                     | Yes/No  |
| g)      | Compaction of flank/slope & raincuts if any                                                                          | Yes/No  |
| 2.      | <b>Cross Drainage</b>                                                                                                |         |
| a)      | Condition of head walls in Hume pipe culverts including its painting                                                 | S/SRI/U |
| b)      | Condition of Abutment & Wing walls, Slab in RCC culverts                                                             | S/SRI/U |
| c)      | Condition of railings/slab/approach for Bridges                                                                      | S/SRI/U |
| 3.      | <b>Road Furniture</b>                                                                                                |         |
| a)      | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | Yes/No  |
| 4.      | <b>Compliance History</b>                                                                                            |         |
| a)      | Status of ATR's & any others                                                                                         | X       |

Overall Rating :

|                                             |   |
|---------------------------------------------|---|
| Satisfactory (S)                            | ✓ |
| Satisfactory but requires Improvement (SRI) |   |
| Unsatisfactory (U)                          |   |

NAME:

DESIGNATION:

(Signature)