## FIELD INSPECTION REPORT

discontinue to the sales	the Project:		Su/ Citaes (viaitment)	les Mainteners aintenarce
l. No.		New Connectivity/Up gradation/ Maintenance Parameters to be checked		Remarks
1.	Pavement			
a)	Road Junction	condition	S/U S	
b)	Condition of Surfacing			S/U S
c)	Riding Quality			S/U S
d)	Road Camber			S/U S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.			ed Yes/No
Ŋ	Contraction Joints provided or not (CC Pavement)			Yes/No
g)	Compaction of flank/slope & raincuts if any			Yes/No
2.	Cross Drainage			
a)	Condition of head walls in Hume pipe culverts including its painting			ng S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts			S/SRI/U
c)	Condition of railings/slab/approach for Bridges			S/SRI/U
3.	Road Furnitu	re		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained			m Yes/No
4.	Compliance History			
a)	Status of ATR	of ATR's & any others		
Overall	Rating :			1 11 -11
Satisfactory (S)  Satisfactory but requires Improvement (SRI)		"2"		
		Unsatisfactory		1 4