

FIELD INSPECTION REPORT

Date of Inspection : 3.12.20		District: Varanasi
Division : Mahua		Length (km): 1.10
Name of the Road: Approach Road High level Rec Bridge in Varanasi ar		
Scheme/Programme: MAINTENANCE		Work not started
Package No.: 02		Road Id No.:
Status of the Project: Ongoing/Completed/Under Maintenance		
Work is a case of: New Connectivity/Up gradation/ Maintenance		Remarks
Sl. No.	Parameters to be checked	
1.	Pavement	S/U
a)	Road Junction condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	Yes/No
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	
2.	Cross Drainage	S/SRI/U
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	
3.	Road Furniture	Yes/No
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

Agreement Done
Work not started.

3.12.20
JW

APL
4/12/20
A.E.

(Signature)

NAME:

DESIGNATION:

कायमपुरक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, महुआ