Private II. Endered

## FIELD INSPECTION REPORT



Date of Inspection :			District: Siwan	
Division	: RWD	Siwan-2	Length (km): 3.200	
	f the Road:	Renua Pre	itappur Path	
	/Programme:	MAINTENANCE		
Package No.:			Road Id No.:	
	f the Project:	Ongoing/Completed/Under Maintenance		
	a case of:	New Connectivity/Up gradation/ Maintenance		
Sl. No.	Parameters to be checked		Remarks	
1.	Pavement			
a)	Road Junction condition			S/U
b)	Condition of Surfacing			S/U
c)	Riding Quality			S/U
d)	Road Camber			S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.  Yes/No			Yes/No
f)	Contraction Joints provided or not (CC Pavement)  Yes/No			Yes/No
g)	Compaction of flank/slope & raincuts if any Ye			Yes/No
2.	Cross Drainage			
a)	Condition of head walls in Hume pipe culverts including its painting S/SRI/U			S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts S/SRI/			S/SRI/U
c)	Condition of railings/slab/approach for Bridges			S/SRI/U
3.	Road Furnitu	re		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained			Yes/No
4.	Compliance H	istory		
	Status of ATR'	s & any others		

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

(Signature)

NAME:

**DESIGNATION:** 

8 10112