FIELD INSPECTION REPORT

| Date of | Inspection: 11/12/2020 District: Rating | | | |
|-------------|----------------------------------------------------------------------------------------------------------------------|-----------|-----------------|------|
| Division | 1: Darabur Length (km): | | | |
| | The Road: Repair of Rd troops (him to Bit | ta main k | العرقة لم | 000 |
| | /Programme: MAINTENANCE | | 1 70 77. | of C |
| Package | Road Id 140.; | | | |
| | f the Project: Ongoing/Completed/Under Maintenance | | | |
| | a case of: New Connectivity/Up gradation/ Maintenance | | | |
| Sl. No. | Parameters to be checked | Remarks | | |
| to a little | Pavement ¹ | W.P.P.U.A | | |
| a) | Road Junction condition | S/U | | |
| b) | Condition of Surfacing | S/U | | |
| c) | Riding Quality | S/U | 188 | |
| d) | Road Camber | S/U | | |
| e) | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement. | Yes/No | | |
| f) | Contraction Joints provided or not (CC Pavement) | Yes/No | 5 | |
| g) | Compaction of tlank/slope & raincuts if any | Yes/No | | |
| 2. | Cross Drainage | | | |
| a) | Condition of head walls in Hume pipe culverts including its painting | S/SRI/U | | |
| b) | Condition of Abutment & Wing walls, Slab in RCC culverts | S/SRI/U | | |
| c) | Condition of railings/slab/approach for Bridges | S/SRI/U | | |
| 3. | Road Furniture | | | |
| а) | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | Yes/No | | |
| 4. | Compliance History | | | |
| a) | Status of ATR's & any others | | | |

Overall Rating

| Satisfactory (S) | |
|---------------------------------------------|--|
| Satisfactory but requires Improvement (SRI) | |
| Unsatisfactory (U) | |

Road under RCD.

(Signature)

NAME:

DESIGNATION: