

# FIELD INSPECTION REPORT

Date of Inspection : 11.12.2020	District: Dabhsing.
Division : RWD WORKS Div. Dabhsing-2	Length (km): 0.600 KM.
Name of the Road: REO Road to Hanuman Mandir.	
Scheme/Programme: MAINTENANCE	GTSNY
Package No.:	Road Id No.:
Status of the Project:	Ongoing/Completed/Under Maintenance. COMPLETED, UNDER MAINT.
Work is a case of:	New Connectivity/Up gradation/ Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	<b>Pavement</b>	
a)	Road Junction condition	✓S/U
b)	Condition of Surfacing	✓S/U
c)	Riding Quality	✓S/U
d)	Road Camber	✓S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓Yes/No ✓
f)	Contraction Joints provided or not (CC Pavement)	✓Yes/No
g)	Compaction of flank/slope & raincuts if any	✓Yes/No
2.	<b>Cross Drainage</b>	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U NA
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U NA
c)	Condition of railings/slab/approach for Bridges	S/SRI/U NA
3.	<b>Road Furniture</b>	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓Yes/No
4.	<b>Compliance History</b>	
a)	Status of ATR's & any others	NA

Overall Rating :

Satisfactory (S)	—
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	—

NAME: Kumar Chandraj.  
DESIGNATION: Asst. Engineer.

कुमार चन्द्रज  
11.12.2020  
(Signature)  
सहायक अभियन्ता  
ग्रामीण कार्य विभाग  
कार्य अवर प्रमंडल, रित्वाड़ा