

Transferred to R.C.D. construction completed

Inc
14/11/20
22

FIELD INSPECTION REPORT

Date of Inspection :

District:

Division :

Length (km):

Name of the Road:

Siwan Hospital Road Kevilgaoh.

Scheme/Programme:

MAINTENANCE

Package No.:

Road Id No.:

Status of the Project:

Ongoing Completed Under Maintenance

Work is a case of:

New Connectivity Upgradation Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/I
b)	Condition of Surfacing	S/I
c)	Riding Quality	S/I
d)	Road Camber	S/I
e)	Whether free from defects such as visible cracks, exposed aggregates in case of C.C. Pavement	Yes/No
f)	Is there any loose material on C.C. Pavement	Yes/No
g)	Compaction of flank/slope & runouts etc.	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls. Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)

Satisfactory but requires improvement (SRI)

Unsatisfactory (U)

(Signature)

NAME: