## FIELD INSPECTION REPORT

Date of Inspection: 13-12-20		District: Rolling	
Division: Rw XW division, Sasasom =1		Length (km): 3.030	
Name of the Road:		societo Tendia na Adaz	
Scheme/Programme:	MAINTENANCE		
Package No.: MR-H	2019-20, 8-20, 20-107	Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		

SI. No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition		
b)	Condition of Surfacing		
c)	Riding Quality		
d)	Road Camber		
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.		
f)	Contraction Joints provided or not (CC Pavement)		
g)	Compaction of flank/slope & raincuts if any		
	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting		
b)	Condition of Abutment & Wing walls, Slab in RCC culverts		
c)	Condition of railings/slab/approach for Bridges		
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained		
	Compliance History		
a)	Status of ATR's & any others work my Staled		

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

(Signature)

NAME: Asme Prode Sinon

DESIGNATION: AC