FIELD INSPECTION REPORT

Date of Inspection : 19	5-12-20 District: Patng	
Division: Bark	Length (km): 1.9 KM	
Scheme/Programme:	MAINTENANCE	
Package No.:	Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance	
Work is a case of:	New Connectivity/Up gradation/ Maintenance	

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No/S
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	s/sri/u 1
b) 1	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No 🗸
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating

Satisfactory (S)	-
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	_

Note: - 1. Notice issued to contractor.

2. work not storted.

3. End þt. is not eccessible due to Railwey underþass vetrlogged. (Signature)

NAME: Yogeshwarz Pandey

DESIGNATION: CE-2