FIELD INSPECTION REPORT

Date of Inspection: 16/12/20			District: Rohus		
Division: Dehzi			Length (km): D-660 km		
Name of		naus. Road Sarkar	i Bosing to Dahawa Balro	di Joles	
	Programme:	MAINTENANCE	Road Id No.:		
Package					
Status of the Project: Ongoing/Completed/ Work is a case of: New Connectivity/U					
		·	Jp gradation/ Maintenance		
Sl. No.	Parameters to be checked			Remarks	
1.	Pavement				
a)	Road Junction condition			S/U	
b)	Condition of Surfacing			S/U	
c)	Riding Quality			S/U	
d)	Road Camber			, S/U	
c)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.				
f)	Contraction Joints provided or not (CC Pavement) Yes/N				
g)	Compaction of flank/slope & raincuts if any			Yes/No	
2.	Cross Draina	ige .			
a)	Condition of head walls in Hume pipe culverts including its painting			S/SRI/U	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts			S/SRI/U	
c)	Condition of railings/slab/approach for Bridges			S/SRI/U	
3.	Road Furnit	ure			
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained				
4.	Compliance History				
a)	Status of ATI	R's & any others			
				- Branch - Committee of the Committee of	

Overall Rating

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

(Signature)

NAME: Om brakuh Kuman

DESIGNATION: JE