FIELD INSPECTION REPORT

		Ramal P	The second secon	na	Banko malpur	(GTS)
The second second	Programme:			Let No.:	207036180	10
	f the Project:	Ongoing/Comp				
	a case of:	New Connectiv	ity/Up grada	tion/ M	aintenance	
Si. No.	Parameters to be checked		Remarks			
1.	Pavement					
a)	Road Junction condition				\S/U	
b)	Condition of Surfacing				S/U	
c)	Riding Quality				S/U	
d)	Road Camber				S/U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.				Yes/No	
f)	Contraction Joints provided or not (CC Pavement)			Yes/No		
g)	Compaction of flank/slope & raincuts if any			Yes/No		
2,	Cross Drains					
a)	Condition of head walls in Hume pipe culverts including its painting			S/SRI/U		
b)	Condition of Abutment & Wing walls, Slab in RCC culverts			S/SRI/U		
c)	Condition of railings/slab/approach for Bridges			S/SRI/U		
3.	Road Furniture					
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained				Yes/No	
4.	Compliance History					
a)	Status of ATR's & any others					

Satisfactory (S)	5
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

(Signature)

NAME: Sampati Kryadow.

DESIGNATION: OF