


FIELD INSPECTION REPORT

Date of Inspection: 17-12-2020		District: KISHANGANJ	
Division: KISHANGANJ-I		Length(km): 2.00	
Name of the Road: PMGSY to Shah Tola			
Scheme/Programme: GTSNY			
Package No.: —		Road Id No.: —	
Status of the Project:		Ongoing/Completed /Under Maintenance	
Work is a case of:		New Connectivity/ Up gradation / Maintenance	
Sl. No	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction Condition	S/U	
b)	Condition of Surfacing	S/U	
c)	Riding Quality	S/U	
d)	Road Camber	S/U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No	
f)	Contraction Joints Provided or not (CC Pavement)	Yes/No	
g)	Compaction of flank / slope & raincuts if any	Yes/No	
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its Painting	S/SRI/U	
b)	Condition of Abutment & Wing walls, slab in RCC culverts	NA	S/SRI/U
c)	Condition of railings/Slab/approach for Bridges	NA	S/SRI/U
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No	
4.	Compliance History		
a)	Status of ATR's & any others	No Pending ATR Rectified.	

Overall Rating :

Satisfactory(S)	"S"
Satisfactory but requires Improvement (SRI)	
Unsatisfactory(U)	

NAME: RAMANUJ KUMAR
DESIGN : ASSISTANT ENGINEER


 18/12/2020
 R.W.D (W) Division
 Kishanganj-1
 SUB DIV :- BAHADURGANTJ