

FIELD INSPECTION REPORT

Date of Inspection:- 16/12/20		District:- Sheohar.
Division:-RWD, Works Div. Sheohar		Length (km):- 1.20/km
Name of the Road:- Ismail Lahari's house to Khupatti main road (UTSNY)		
Scheme/Programme:-		MAINTENANCE
Package No.:-		Road Id No.:
Status of the Project:		Ongoing/Completed/Under Maintenance
Work is a case of:		New Connectivity/Up gradation/ Maintenance
Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U N/A
b)	Condition of Abutments & Wing walls, Slab in RCC culverts	S/SRI/U N/A
c)	Condition of railing/slab/approach for bridges	S/SRI/U N/A
3.	Road Furniture	
a)	Whether sing board/informatory/cautionary Board/ Km & 200m stones/Pavement road marking are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	U

Name:- Rajesh Kumar

(Signature)

DESIGNATION:- Junior engineer