


## FIELD INSPECTION REPORT

Date of Inspection: 17-12-2020		District: KISHANGANJ	
Division: KISHANGANJ-1		Length(km): 0.750	
Name of the Road: PMGSY Road to Ward NO 3			
Scheme/Programme: GTSNY			
Package No.:		Road Id No.:	
Status of the Project:		Ongoing/Completed/Under Maintenance	
Work is a case of:		New Connectivity/ Up gradation / Maintenance	
S1. No	<u>Parameters to be checked</u>		Remarks
1.	<b>Pavement</b>		
a)	Road Junction Condition		S/U
b)	Condition of Surfacing		S/U
c)	Riding Quality		S/U
d)	Road Camber		S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.		Yes/No
f)	Contraction Joints Provided or not ( CC Pavement)		Yes/No
g)	Compaction of flank / slope & raincuts if any		Yes/No
2.	<b>Cross Drainage</b>		
a)	Condition of head walls in Hume pipe culverts including its Painting		S/SRI/U
b)	Condition of Abutment & Wing walls, slab in RCC culverts - NA		S/SRI/U
c)	Condition of railings/Slab/approach for Bridges - NA		S/SRI/U
3.	<b>Road Furniture</b>		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained		Yes/No
4.	<b>Compliance History</b>		
a)	Status of ATR's & any others		

Overall Rating :

Satisfactory(S)	"S"
Satisfactory but requires Improvement (SRI)	—
Unsatisfactory(U)	—

NAME: RAMANUJ KUMAR  
 DESN : ASSISTANT ENGINEER

  
 18/12/2020  
 R.W.D (W) Division  
 Kishanganj-1  
 W. Sub div. - Bahadurganj