

FIELD INSPECTION REPORT

| | | | | |
|-------------------------|--|---|--------------|--------------|
| Date Of Inspection | | 17.12.2020 | District | Bhojpur |
| Division | | PIRO - Black - PIRo | | Length (km): |
| Name of the Road: | | To 2 to Sambhal Tola | | |
| Scheme/Programme | | MAINTENANCE | | |
| Package No.: | | BR-07R-275 | Road Id No.: | |
| Status of the Project : | | Ongoing/Completed/Under Maintenance | | |
| Work is a case of : | | New Connectivity/Up gradation/Maintenance | | |
| Sl No. | Parameters to be checked | | | Remarks |
| 1 | Payment | | | |
| a) | Road Junction condition | | | ✓ S/U |
| b) | Condition of Surfacing | | | ✓ S/U |
| c) | Riding Quality | | | ✓ S/U |
| d) | Road Camber | | | ✓ S/U |
| e) | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement | | | Yes/No ✓ |
| f) | Contraction Joints provided or not (CC Pavement) | | | ✓ Yes/No |
| g) | Compaction of flank/slope & raincuts if any | | | Yes/No ✓ |
| 2 | Cross Drainage | | | |
| a) | Condition of head walls in Hume pipe culverts including its painting | | | ✓ S/SRI/U |
| b) | Condition of Abutment & Wing walls, Slab in RCC culverts | | | S/SRI/U |
| c) | Condition of railings/slab/approach for Bridges | | | S/SRI/U |
| 3 | Road Furniture | | | |
| a) | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | | | Yes/No ✓ |
| 4 | Compliance History | | | |
| a) | Status of ATR's & any others | | | |

Overall Rating :


| | |
|---|-------|
| Satisfactory (S) | |
| Satisfactory but requires Improvement (SRI) | "SRI" |
| Unsatisfactory (U) | |

Name:

Gushil Kumar

Designation

Junior Engineer


 17/12/2020
 (Signature)