

# FIELD INSPECTION REPORT

Date of Inspection : 19.12.20	District: Lakhisarai
Division : Lakhisarai	Length (km): 2.217 km
Name of the Road: Losi Garbanda PMGSY Road to Deoria	
Scheme/Programme:	MAINTENANCE ✓
Package No.:	Road Id No.:
Status of the Project:	Ongoing/Completed/Under Maintenance ✓
Work is a case of:	New Connectivity/Up gradation/ Maintenance ✓

Sl. No.	Parameters to be checked	Remarks
1.	<b>Pavement</b>	
a)	Road Junction condition	✓S/U
b)	Condition of Surfacing	✓S/U
c)	Riding Quality	✓SAU
d)	Road Camber	✓SAU
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓Yes/No
f)	Contraction Joints provided or not (CC Pavement)	✓Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No ✓
2.	<b>Cross Drainage</b>	
a)	Condition of head walls in Hume pipe culverts including its painting	✓S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	✓S/SRI/U
c)	Condition of railings/slab/approach for Bridges	✓S/SRI/U
3.	<b>Road Furniture</b>	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓Yes/No
4.	<b>Compliance History</b>	
a)	Status of ATR's & any others	No

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	SR1
Unsatisfactory (U)	

*[Signature]*  
19.12.20  
JE

(Signature)

NAME:

DESIGNATION: