

FIELD INSPECTION REPORT

Date of Inspection :	19/12/2020	District:	Nalanda
Division :	Harnaut	Length (km):	2.65 km
Name of the Road:	Dorahi Kora se Mohan/Khanola		
Scheme/Programme:	MAINTENANCE		
Package No.:		Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		
Sl. No.	Parameters to be checked		Remarks
1.	Pavement		
a)	Road Junction condition	U	S/U
b)	Condition of Surfacing	U	S/U
c)	Riding Quality	U	S/U
d)	Road Camber	U	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement. NO		Yes/No
f)	Contraction Joints provided or not (CC Pavement) NO		Yes/No
g)	Compaction of flank/slope & raincuts if any NO		Yes/No
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting		N/A/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts		N/A S/SRI/U
c)	Condition of railings/slab/approach for Bridges		N/A S/SRI/U
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained NO		Yes/No
4.	Compliance History		
a)	Status of ATR's & any others		

Overall Rating :

Satisfactory (S)	X
Satisfactory but requires Improvement (SRI)	X
Unsatisfactory (U)	✓

19/12/2020
(Signature)

NAME: RAVI KUMAR

DESIGNATION: Jr. Engineer

Scanned with CamScanner

Scanned by CamScanner