


FIELD INSPECTION REPORT

Date of Inspection:	District: SAMASTIPUR.	
Division: RWD works DR Reserve	Length (km):	
Name of the Road: no 2 (Old) to other side we change road		
Scheme/Programme: MENTHANE	Road Id No.:	
Package No.:		
Status of the Project:	Ongoing, Completed Under Maintenance	
Works as a case of:	New Connectivity Upgradation Maintenance	
SL No.	Parameters to be checked	Remarks
<b>1. Pavement</b>		
a)	Road Junction condition	✓/U
b)	Condition of Surfacing	✓/U
c)	Riding Quality	✓/U
d)	Road Condition	✓/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Compaction Joints provided or not (CC Pavement)	✓/U
g)	Compaction of bank slope & embankments if any	✓/U
<b>2. Cross Drainage</b>		
a)	Condition of head walls in Hume pipe culverts including its painting	✓/SR/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	✓/SR/U
c)	Condition of railings/slab approach for Bridges	✓/SR/U
<b>3. Road Furniture</b>		
a)	Whether sign boards informative/cautionary Board km & 200m shown - Pavement road markings are provided and maintained	✓/U
<b>4. Compliance History</b>		
a)	Status of ATB's & any others	✓/U

Overall Rating:	<b>Satisfactory (S)</b>	
	<b>Satisfactory but requires Improvement (SRI)</b>	✓/SRI
	<b>Unsatisfactory (U)</b>	

  
17/12/20  
(Signed)

NAMES: Ravi Shanker Kumar  
DESIGNATION: Assistant Engineer, Sylhetia