

FIELD INSPECTION REPORT

Date of Inspection : 18.12.2020		District: Banks	
Division : RWD, WD Banks-I		Length (km): 3.23 km	
Name of the Road: Kenduwar p.d. to Teliyath			
Scheme/Programme: MAINTENANCE			
Package No.:		Road Id No.:	
Status of the Project:		Ongoing/Completed/Under Maintenance	
Work is a case of:		New Connectivity/Up gradation/ Maintenance	
Sl. No.	Parameters to be checked		Remarks
1. Pavement			
a)	Road Junction condition		S/U ✓
b)	Condition of Surfacing		S/U
c)	Riding Quality		S/U
d)	Road Camber		S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.		Yes/No ✓
f)	Contraction Joints provided or not (CC Pavement)		Yes/No ✓
g)	Compaction of flank/slope & raincuts if any		Yes/No ✓
2. Cross Drainage			
a)	Condition of head walls in Hume pipe culverts including its painting		S/SRI/U ✓
b)	Condition of Abutment & Wing walls, Slab in RCC culverts		S/SRI/U ✓
c)	Condition of railings/slab/approach for Bridges		S/SRI/U ✓
3. Road Furniture			
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained		Yes/No ✓
4. Compliance History			
a)	Status of ATR's & any others		

Overall Rating :

Satisfactory (S)
Satisfactory but requires Improvement (SRI)
Unsatisfactory (U)

NAME: LAL MOHAN DAS

DESIGNATION: JIC

Lal Mohan Das
18/12/2020
(Signature)