


FIELD INSPECTION REPORT

Date of Inspection: 22-12-2020		District: Kishanganj	
Division: Kishanganj-1		Length(km): 1.300	
Name of the Road: PMGSY to Singhiya Dulali			
Scheme/Programme: GTSNY			
Package No.:		Road Id No.:	
Status of the Project:		Ongoing/Completed /Under Maintenance	
Work is a case of:		New Connectivity/ Up gradation / Maintenance	
S1. No	Parameters to be checked		Remarks
1.	Pavement		
a)	Road Junction Condition		S/U
b)	Condition of Surfacing		S/U
c)	Riding Quality		S/U
d)	Road Camber		S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement. Exposed Agg. have been Repaired.		Yes/No
f)	Contraction Joints Provided or not (CC Pavement)		Yes/No
g)	Compaction of flank / slope & rain cuts if any		Yes/No
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its Painting		S/SRI/U
b)	Condition of Abutment & Wing walls, slab in RCC culverts		S/SRI/U
c)	Condition of railings/Slab/approach for Bridges		S/SRI/U
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained		Yes/No
4.	Compliance History		
a)	Status of ATR's & any others		

Overall Rating :

Satisfactory (S)	- "S" -
Satisfactory but requires Improvement (SRI)	—
Unsatisfactory (U)	—

NAME : RAMANUJ KUMAR
 Designation: Assistant Engineer
 RWD Sub Division :Bahadurganj


 23/12/2020
 (Signature)