

FIELD INSPECTION REPORT

GTSNY

Date of Inspection : 24.12.20		District: Buxar
Division : Buxar		Length (km): 2.00 km
Name of the Road: Jainika Daita Road to Sitabpur		
Scheme/Programme: MAINTENANCE		GTSNY
Package No.:		Road Id No.:
Status of the Project:		Ongoing/Completed/Under Maintenance
Work is a case of:		New Connectivity/Up gradation/ Maintenance
Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓ S/U
b)	Condition of Surfacing	✓ S/U
c)	Riding Quality	✓ S/U
d)	Road Camber	✓ S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓ Yes/No
f)	Contraction Joints provided or not (CC Pavement)	✓ Yes/No
g)	Compaction of flank/slope & raincuts if any	✓ Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	✓ S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	N/A S/SRI/U
c)	Condition of railings/slab/approach for Bridges	N/A S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓ Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	Yes

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	X
Unsatisfactory (U)	✓

NAME:

N.K. Himanshu

DESIGNATION:

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, राजपुर

(Signature)

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, राजपुर