

FIELD INSPECTION REPORT

Date of Inspection: 30/12/2020 District: Kishanganj
 Division: Kishanganj - 1 Length(km): 0.300 km
 Name of the Road: Talil Chowk Paschim tola to Kuti L037
 Scheme/Programme: GTSNY
 Package No.: Road Id No.:

Status of the Project: Ongoing/Completed /Under Maintenance
 Work is a case of: New Connectivity/ Up gradation / Maintenance

S1. No	Parameters to be checked	Remarks
1.	Pavement	✓ S/U
a)	Road Junction Condition	✓ S/U
b)	Condition of Surfacing	✓ S/U
c)	Riding Quality	✓ S/U
d)	Road Camber	✓ S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints Provided or not (CC Pavement)	✓ Yes/No
g)	Compaction of flank / shop & raincuts if any	✓ Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its Painting	S/SRI/U
b)	Condition of Abutment & Wing walls, slab in RCC culverts	NA S/SRI/U
c)	Condition of railings/Slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No ✓
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory(S)	—
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory(U)	U

(Signature) 30/12/20
 AE

NAME: Ranjeet Kumar